

Bharat Sanchar Nigam Limited

(A Govt. of India Enterprise)

**Office of the Executive Engineer(C), BSNL, Civil Division
Rohtak (Haryana)**


No. 6(60)/EE/BSNL/CD/RTK/2158

Dated: 23/4/09

TO WHOM IT MAY CONCERNED

It is certified that Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak has completed the following work satisfactorily in this Division.

✓ 1. Name of work:	Construction of tower foundation for SITC of 40mtr ground base narrow base light weight communication tower for expansion of IMPCS at Patharwa in Rewari SSA.
2. Agreement No.:	123/EE/BSNL/CD/RTK/2007-08
3. Estimated Cost:	Rs. 217055.00
4. Tendered amount:	Rs. 426290.00
5. Actual work done:	Rs. 377031.00
6. Date of start (Agmt):	11.03.2008
7. Date of completion (Agmt):	10.04.2008
8. Date of completion (Actual):	08.04.2008



 23/04/09
Executive Engineer (C)
 BSNL Civil Division
 Rohtak - 124001

Copy to:

- ✓ 1. Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak.


 23/04/09
Executive Engineer (C)
 BSNL Civil Division
 Rohtak - 124001




Sub Divisional Engineer (C)
 BSNL Civil Sub Division
 ROHTAK-124001

94

Bharat Sanchar Nigam Limited

(A Govt. of India Enterprise)

Office of the Executive Engineer(C), BSNL, Civil Division
Rohtak (Haryana)

No. 6(60)/EE/BSNL/CD/RTK/ 2156

Dated: 23/4/09

TO WHOM IT MAY CONCERNED

It is certified that Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak has completed the following work satisfactorily in this Division.


1. Name of work:	Construction of tower foundation for 40mtr high tower at Juddi (HR).
2. Agreement No.:	32/EE/BSNL/CD/RTK/2007-08
3. Estimated Cost:	Rs. 192846.00
✓ 4. Tended amount:	Rs. 327845.00
5. Actual work done:	Rs. 320667.00
6. Date of start (Agmt):	27.08.2007
7. Date of completion (Agmt):	26.09.2007
8. Date of completion (Actual):	05.03.2008
9. EOT	EOT granted without levy of compensation


Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001

Copy to:

✓ 1. Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak.


Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001

Attested Photograph

Sub Divisional Engineer (C)
BSNL Civil Sub Division,
ROHTAK-124001

13

Bharat Sanchar Nigam Limited

(A Govt. of India Enterprise)

Office of the Executive Engineer(C), BSNL, Civil Division
Rohtak (Haryana)

No. 6(60)/EE/BSNL/CD/RTK/2154

Dated: 23/4/09

TO WHOM IT MAY CONCERNED

It is certified that Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak has completed the following work satisfactorily in this Division.


1. Name of work:	Provision of UG cable trench covers and HT cable duct in T.E. compound at Sector-4, Rewari (HR)
2. Agreement No.:	50/EE/BSNL/CD/RTK/2006-07
3. Estimated Cost:	Rs. 283324.00
4. Tendered amount:	Rs. 401845.00
5. Actual work done:	Rs. 468790.00
6. Date of start (Agmt):	15.02.2007
7. Date of completion (Agmt):	14.04.2007
8. Date of completion (Actual):	13.04.2007


23/04/09

Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001


Copy to:

✓ 1. Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak.


23/04/09

Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001

Attested & signed


Sub Divisional Engineer (C)
BSNL Civil Sub Division,
ROHTAK-124001

12

Bharat Sanchar Nigam Limited
(A Govt. of India Enterprise)
Office of the Executive Engineer(C), BSNL, Civil Division
Rohtak (Haryana)

No. 6(60)/EE/BSNL/CD/RTK/2157

Dated: 23/4/09

TO WHOM IT MAY CONCERNED

It is certified that Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak has completed the following work satisfactorily in this Division.

1. Name of work:	Construction of tower foundation for 40mtr high tower at Majra (HR)
2. Agreement No.:	34/EE/BSNL/CD/RTK/2008-09
3. Estimated Cost:	Rs. 322070.00
4. Tendered amount:	Rs. 381970.00
5. Actual work done:	Rs. 343287.00
6. Date of start (Agmt):	06.02.2009
7. Date of completion (Agmt):	08.03.2009
8. Date of completion (Actual):	06.03.2009


23/04/09
Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001

Copy to:
✓ Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak.


23/04/09
Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001

Attested photo


Sub Divisional Engineer (C)
BSNL Civil Sub Division,
ROHTAK-124001

11

Bharat Sanchar Nigam Limited
(A Govt. of India Enterprise)
Office of the Executive Engineer(C), BSNL, Civil Division
Rohtak (Haryana)

No. 6(60)/EE/BSNL/CD/RTK/2155

Dated: 23/4/09

TO WHOM IT MAY CONCERNED

It is certified that Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak has completed the following work satisfactorily in this Division.



1.	Name of work:	Construction of tower foundation for 40mtr high tower at Totaheri (HR).
2.	Agreement No.:	26/EE/BSNL/CD/RTK/2007-08
3.	Estimated Cost:	Rs. 192846.00
4.	Tendered amount:	Rs. 327675.00
5.	Actual work done:	Rs. 309153.00
6.	Date of start (Agmt):	10.08.2007
7.	Date of completion (Agmt):	09.09.2007
8.	Date of completion (Actual):	07.09.2007


Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001

Copy to:

1. Sh. Satpal Juneja, H. No. 310/22, Durga Colony, Rohtak.


Executive Engineer (C)
BSNL Civil Division
Rohtak - 124001



Sub Divisional Engineer (C)
BSNL Civil Sub Division,
ROHTAK-124001

Bharat Sanchar Nigam Limited

(A Govt. of India Enterprise)

Office of the Executive Engineer(C), BSNL, Civil Division Rohtak (Haryana)

26

No. 6(60)/EE/BSNL/CD/RTK/ 2263
To

✓ The Secretary (CRB),
Delhi Development Authority,
Contractor's Registration Board,
1st Floor, Vikas Minar,
New Delhi – 110002.

ललित; ठकेरि एंली. बडे,
Secretary. (CRB)
ललित एंली.
Dy No. 417
दिता 14.5.09
Date

Dated: 6-5-2009

Sub: - Regarding enlistment of contractor in class-V (Civil) in D.D.A.

Ref.: - Your letter No. 4(8) 68/12/2009/V(Civil)/Say./308 dated 05.05.09.

Please refer to your letter under reference on the subject cited above. In this regard, the confidential report of the following works executed by Sh. Satpal Juneja, Govt. Contractor, Rohtak in the prescribed format is as under:

S. No.	Name of work with Agmt. No.	Gross amount (Rs.)	D.O.S.		Quality of work	Whether EOT granted with or without levy	Remarks
			As per Agmt.	As per actual			
1.	Construction of tower foundation for SITC of 40mtr ground base narrow base light weight communication tower for expansion of IMPCS at Patharwa in Rewari SSA. Agmt No.: 123/EE/BSNL/CD /RTK/2007-08	377031.00	11.03.2008 11.03.2008	10.04.2008 08.04.2008	Very good	N.A	The performance of the agency is very good.
2.	Construction of tower foundation for 40mtr high tower at Majra (HR) Agmt No.: 34/EE/BSNL/CD /RTK/2008-09	343287.00	06.02.2009 06.02.2009	08.03.2009 06.03.2009	Very good	N.A	The performance of the agency is very good.


Executive Engineer (C)
BSNL Civil Division
Rohtak – 124001