

50

**CONFIDENTIAL**

**OFFICE OF THE EXECUTIVE ENGINEER  
WESTERN DIVISION No.13:DDA.  
LAKKAR MANDI:KIRTI NAGAR: N. DELHI**

No.F. 8 67)/A/WD-13/DDA/2010-11/ 917

Date:- 10.6.11

To

The Secretary,  
C.R.B,DDA.,  
1<sup>st</sup> floor, Vikas Minar,  
New Delh-110002.

Secretary (CRB)  
589  
14-6-11

Sub.:- Confidential Performance Report of Contractor .

Please find enclosed completed confidential performance report in respect of M/S Shokeen Construction Company, V.P.O. Chhawla near Poll No. 136, Street Kaba, Delhi-110071 for further necessary action at your end.

Encl.:- As stated above.

~~APP CRB 2~~  
16/6  
~~Shri Vigneshwar~~  
for n.a. Phost

Jain  
17/6/11

10/6/11  
Executive Engineer  
WD-13:DDA.

49

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period:
- 2. Name & Address of contractor: **M/S SHOKERN CONST. Co**
- 3. Class, Category and Enlistment No.: **CR-B/00A**
- 4. Name & address of enlisting authority:
- 5. Name of Work: **Blomain Land of DWK Ph.D. SW. - Const. of SW. Drain along 12 M wide Road in sect. IV DWK. Ph.D.**
- 6. Agreement No.: **16/REL WD-13/ DDA/2006-07**
- 7. Name & Address of Division: **WD-13/00A, LAKKARMAHOI KIRTI NAGAR**


Sl.	Item	
8.1	Estimated Cost/Tender amount	<b>₹3931100, 6401789/-</b>
8.2	Stipulated date of Commencement & Completion	<b>27-11-06 + 10-1-07</b>
8.3	Percentage progress with date/actual date of completion	<b>100% 10/1/07</b>
8.4	Gross amount of final bill/work done	<b>₹37524600</b>
8.5	Amount of compensation levied, if any	<b>NIL</b>
8.6	Amount of reduced rate items, if any	<b>NIL</b>
8.7	Did the contractor go for arbitration ?	<b>NO</b>
8.8	If yes, total amount claimed and amount awarded	<b>N.A.</b>

  
Signature of the contractor

PART II

(To be filled by the department)


9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

**7/5/11**  
**Executive Engineer**  
**Western Div.-13/DDA**  
**Kirti Nagar, N. Delhi-15**  


Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE ✓
Reviewing Officer	S.E	S.E	SE	EE	EE

  
**7/5/11**  
**AE/WD-13**

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII  
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *MS Shooker Const Co V.P.O. Chhawali Meerpur No 136 sheet Kabr Belw 110071*
3. Class, Category and Enlistment No.: *5 CAB/ODA*
4. Name & address of enlisting authority:
5. Name of Work: *Demolition of Dux Ph 2 str. - cont of S.W. Drain along 12m wide road in Sect-14 Dux Ph 2 16/2 R/W D 13 DDA 12006-07*
6. Agreement No.:
7. Name & Address of Division: *WD 13/ DDA Lakkarmadi Kirti Nagar*

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

*[Signature]*  
7/5/11  
ABD/WD-13

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

*[Signature]*  
7/5/11



46

CONFIDENTIAL

OFFICE OF THE EXECUTIVE ENGINEER  
FLYOVER DIVISION No.1, D.D.A.  
LAKKAR MANDI: KIRTI NAGAR  
NEW DELHI-110015

Regd. Post

No.:F7 (63) FOD.1/DDA/ 314

Dated. 25/5/11


To

The Secretary,  
Contractor's Registration Board,  
1<sup>st</sup> Floor, vikas minar,  
New Delhi-110001.

**Sub: - Enlistment of contractor as class V in DDA.**  
**Ref: - F4(8)68/11/2006/V/Secy./106 dated.01-02-2011.**

In reference to your letter dated. 01-02-2011, the confidential report of the works executed by M/s Shokeen Construction Company in this Division is enclosed for taking further necessary action in your office.

Encl: As above

  
(G.S. BAHL)  
Executive Engineer  
FOD.1/DDA

~~AQ/CAB &  
31/5  
Shri Wignesh R. J.  
for nialkar  
30/5/11~~


ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 2007-2008
- 2. Name & Address of contractor: M/S Shokeem Const. Co. Pvt. Ltd. Chhanda Delhi 110071
- 3. Class, Category and Enlistment No.: V
- 4. Name & address of enlisting authority: EE/FODI/DDA
- 5. Name of Work: C/O propose link road BOM Alw from Dukes to MHS
- 6. Agreement No.: 05/EE/FODI/07-08 through Southern Boundary of Airport Authority
- 7. Name & Address of Division: FODI/DDA, Laxkar Mandi, Kirti Nagar N.D. 15

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs. 4,21,590/- = Rs. 4,50,697/-
8.2	Stipulated date of Commencement & Completion	30-07-07 & 30-09-07
8.3	Percentage progress with date/actual date of completion	100% 30-11-07
8.4	Gross amount of final bill/work done	3,30,456/-
8.5	Amount of compensation levied, if any	- Nil -
8.6	Amount of reduced rate items, if any	- Nil -
8.7	Did the contractor go for arbitration ?	- No -
8.8	If yes, total amount claimed and amount awarded	- N.A. -

  
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer  
Asst. Engineer  
Flyover Division-1, P.D.A.  
Laxkar Mandi, Kirti Nagar  
New Delhi - 110015

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII  
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: **F7 (63) FDI/DDA/2007-08**
- 2. Name & Address of contractor: **M/S Shokeem Condm. Co. V.P.O Chhauha Delhi 110071**
- 3. Class, Category and Enlistment No.: **V**
- 4. Name & address of enlisting authority: **EE/FOD/DDA**
- 5. Name of Work :
- 6. Agreement No.: **EE/FDI/07-08** *no proposed link road through southern boundary of project authority*
- 7. Name & Address of Division: **EE/FOD/DDA Lakkar Mandi Chhauha New Delhi 110015**

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)  
**Asst. Engineer  
Piyover Division-I, D.D.A.  
Lakkar Mandi, Kirti Nagar  
New Delhi-110015**

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation and Address)  
**(G.S. BANSAL)  
Executive Engineer  
FOD-DDA**