

V

32

DELHI DEVELOPMENT AUTHORITY
CIVIL CIRCLE I MUNIRKA
Tel. No.011-26184820/FAX No.011-26174170

No.SE-I/12/3/Enlistment Contractor/CC-I/DDA | 2207

Dated 23-9-11

To
✓ The Secretary
CRB, Ist Floor Vikas Minar
Delhi Development Authority

Secretary (CRB)
By No. 894
Date 26-9-11

Sub: Confidential performance report of contractor

Ref: Your office letter no.F.4(8)/68/03/2011/V/Civil/Secy/608 dated 08.08.11

Enclosed please find herewith Confidential performance report of contractor (ACRC) in Annexure IV of M/s. T.C. Construction in respect of name of the work D/O District Centre at Nehru Place SH: Improvement of road opposite Metro Station Nehru Place District Centre duly countersigned by the undersigned for taking further necessary action at your end.

(D.K. GOEL)
SUPDTG. ENGINEER CC - I

ENCLS: As above

Copy to:

EE/ED-7/DDA. This is with reference to his report submitted directly to CRB section on 22.2.11.

SUPDTG. ENGINEER CC - I

AY CAB &
27/9

Secretary

Form. a. bleed

[Handwritten signature]
27/9/11

ANNEXURE - IV

CLIENT'S CERTIFICATE REG. PERFORMANCE OF CONTRACTOR

Name & Address of the Client

E.E., Eastern Division No. 7, Vasant kunj

Details of Works executed by Shri / M/s T.C. CONSTRUCTION

No. of work: No. Distt. Centre Nehru Palace

Site: Imp. Road opposite Metro Station at Nehru Place

Distt. Centre

1.	Name of work with brief particulars	
2.	Agreement No. and date	W.O.No-06/EE/ED-7/SZ/DDA/2010-11
3.	Agreement amount	Rs 4,48,910 -
4.	Date of commencement of work	28-10-10
5.	Stipulated date of completion	06-11-10
6.	Actual date of completion	01-11-10
7.	Details of compensation levied for delay (indicate amount) if any	N.A.
8.	Gross amount of the work completed and paid	Rs 4,48,910 -
9.	Name and address of the authority under whom works executed	E.E., E.D-7
10.	Whether the contractor employed qualified Engineer / Overseer during execution of work?	Yes
11.	i) Quality of work (indicate grading) ii) Amt. of work paid on reduced rates, if any.	Outstanding / Very Good / Good / Satisfactory / Poor -
12.	i) Did the contractor go for arbitration? ii) If yes, total amount of claim iii) Total amount awarded	No

Name & Address of the Client

E.E., E.D-7, Vasant Kunj

Details of Works executed by Shri / M/s

M/s T.C. CONSTRUCTION

D/o Distt. Centre Nehru Palace Stn: Imp. of road opposite Mebo Station at Nehru Palace Distt Centre.

13.	Comments on the capabilities of the contractor.	
	a) Technical proficiency	Outstanding / Very Good / Good / Satisfactory / Poor
	b) Financial soundness	Outstanding / Very Good / Good / Satisfactory / Poor
	c) Mobilization of adequate T&P	Outstanding / Very Good / Good / Satisfactory / Poor
	d) Mobilization of manpower	Outstanding / Very Good / Good / Satisfactory / Poor
	e) General behavior	Outstanding / Very Good / Good / Satisfactory / Poor

Note : All columns should be filled in properly "Countersigned"

[Handwritten Signature]

Signature of the Reporting Officer with Office Seal **Assistant Engineer-I ED-7/DDA,**

Officer of the rank of Superintending Engineer or equivalent

[Handwritten Signature]
**Excutive Engineer
ED-7/S Z./D.D.A.
Vasant Kunj, New Delhi**

Countersigned
[Handwritten Signature]
**Superintending Engineer
Civil Circle
Murke**