Confidential ****

OFFICE OF THE EXEUTIVE ENGINEER WESTERN DIVISION NO.9/DDA MANGLAPURI: NEW DELHI:110045

No. 55(misc) Wd-9/A/DDA/2009-10/

129

Date: 3/2/10

(2)

To

The Secretary (C.R.B.), DDA, Vikas Minar, New Delhi.

Ref: Letter No. F4(8)68/03/2010/V (Civil)/ Secy./73 dated 2.2.10,

Please refer to your office letter mentioned above, the report of works executed by M/s. Unnati Construction Co. is as under:

1. Name of work:

D/O land at Dwarka Project Phase-I.

SH: Restoration of sewer line along Palam Drain

near Madhu Vihar, Dwarka

W.O. No.4/EE/WD-9/DDA/2008-09

Gross work done

Rs.2,17,505/-

Date of Start as per WO/Actual

8.09.2008

Date of compln as per W.O.:

22.09.2008

Actual date of completion

22.09.2008

Quality of work

Satisfactory.

Ref. of E.O.T.

N/A

2. Name of work:

M/o various colonies under Dwarka Zone(NA-II).

SH: A/R & M/O works along Palam Drain for the

Year 2009-10(Scavenging & Misc. works).

W.O. No.3/EE/WD-9/DDA/2009-10

Gross work done

Rs.2,10,332/-

Date of Start as per WO/Actual

25.8.2009

Date of compln as per W.O.:

24.9.2009

Actual date of completion

24.9.2009

Quality of work

Satisfactory.

Ref. of E.O.T.

N/A

\$4100 B. A.D. O

MR Behal, DE CRB

03/2/2010

Executive Engineer

WD-9/DDA