

**ANNEXURE VII  
PERFORMANCE REPORT OF WORKS**

**PART I**

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *VINODKUMAR C I / 831 Madam bix sec IV Dr Ambedkar Naga N.D-62*
3. Class, Category and Enlistment No.: *class I B & R F4 (8) 72 Misc P.IV/V Secy/CRB/R/22*
4. Name & address of enlisting authority: *CRB Vikas Minar*
5. Name of Work: *sub: Protection of DDA Land Sit: Cb stone masonry B/wall with chain Link fencing at B-4 & B-5 at Saf. Enclave.*
6. Agreement No.: *(09/EE/SWD-I/DDA/0708)*
7. Name & Address of Division: *Executive Engineer South Western Division No 1 Vasat Kurla New Delhi*

Sl.	Item	
8.1	Estimated Cost/Tender amount	<i>2,79,904</i> / <i>3,99,296/-</i>
8.2	Stipulated date of Commencement & Completion	<i>26/06/07</i> / <i>25/07/07</i>
8.3	Percentage progress with date/actual date of completion	<i>03/08/07</i>
8.4	Gross amount of final bill/work done	<i>5,15,097</i>
8.5	Amount of compensation levied, if any	<i>- N.A -</i>
8.6	Amount of reduced rate items, if any	<i>- N.A -</i>
8.7	Did the contractor go for arbitration ?	<i>- N.A -</i>
8.8	If yes, total amount claimed and amount awarded	<i>- N.A -</i>

*[Signature]*  
Signature of the contractor

**PART II**

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /not/ fully attributable to contractor.

*[Signature]*  
Signature of Divisional/Sub-Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: Vinod Kumar CI/231 Madanvir Sec IV D & Ambedkar Nagar New Delhi-62
3. Class, Category and Enlistment No.: Class I B & R F4(S) 72 Misc P/E/V Secy KRB/R/02
4. Name & address of enlisting authority: CRB, Vikas Trinar
5. Name of Work : SUB: Protection of DDA Land St: c/o stone masonry B/wall with chain link fencing at B-4 & B-5 at Saf. Enclave.
6. Agreement No. : (09) EE/S.W.D-1/DDA/07/08
7. Name & Address of Division: Executive Engineer S.W.D-1 Vasant Kunj New Delhi-70

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Assistant Engineer-1

Reporting Officer (Designation and Address)  
D.D.A., Vasant Kunj, N.D.-70

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

महानगर दिल्ली

Reviewing Officer (Designation & Address)

दिल्ली विकास प्राधिकरण

नई दिल्ली-110070