

71

CONFIDENTIAL

OFFICE OF THE EXECUTIVE ENGINEER
WESTERN DIVISION NO-2/DDA. B-2B,
BLOCK JANAKPURI NEW DELHI-58

No.F. 50(8)/WD-2/DDA/A/C/11-12/ 04

Secretary. (CRB)
By No. 1077
Date: 30-12-11

Dated:- 29-12-11

To,
The Secretary (CRB),
DDA, Contractors Registration Board,
1st Floor Vikas Minar,
New Delhi-11002.

Sub:- Enlistment of Contractors as Class-V in DDA

Please refer to your office letter No.F.4 (8)68/36/2006/V(B&R)Secy/774
Dated:- 29.11.2011, on the above cited subject, the requisite report regarding work
Performance of Agmt. No.39/EE/WD-2/DDA/2009-10 enclosed as Performa Annexure VII
Duly signed by competent authority.

It is submitted for further necessary action please.

(Er.S.C.Gupta) 29/12/11
Executive Engineer
WD-2/DDA

A39/CRB 2
30/12
Suse nif uae
In n 14/12/11
30/12/11

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

70

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table-I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 21.05.2007 to 20.05.2012
2. Name & Address of Contractor: ASHISH CONSTRUCTION
C1A/84C JANAKPURI NEW DELHI-110058.
3. Class, Category and Enlistment No: CLASS-V
F.4 (8) 68/36/2006/V (B&R) /Secy.
4. Name & Address of Enlistment, Authority: CRB/DDA 1st floor Vikas Minar.
5. Name of Work: M/o completed scheme under (swz)..
SH:Repair of boundary wall with brick work, SFRC railing and chain link fencing etc. In green belt A-Block, Janakpuri.
6. Agreement No: 39/EE/WD-2/DDA/2009-2010.
7. Name & Address of Division: OFFICE OF THE EE/WD-2/DDA B-2B, BLOCK JANAKPURI NEW DELHI-110058.

Sl.	Item	
8.1	Estimated Cost/Tender amount	599813/- / 4499276/-
8.2	Stipulated date of Commencement & Completion	24-12-09 / 13-2-10
8.3	Percentage progress with date/actual date of completion	@16.76% below (23-2-10)
8.4	Gross amount of final bill/work done	Rs. 44,153/-
8.5	Amount of compensation levied, if any	N/A
8.6	Amount of reduced rate items, if any	N/A
8.7	Did the contractor go for arbitration ?	No
8.8	If yes, total amount claimed and amount awarded	No

For ASHISH CONSTRUCTION

Signature of the contractor

PART II

(To be filled by the department)

- 9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

- 10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE


Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
PART III
(Serial 1 to 7 are repeat information for proper linkage)


69

1. Period: 21.05.2007 to 20.05.2012
2. Name & Address of Contractor: **ASHISH CONSTRUCTION**
C1A/84C JANAKPURI NEW DELHI-110058.
3. Class, Category and Enlistment No: **CLASS-V**
F.4 (8) 68/36/2006/V (B&R) /Secy.
4. Name & Address of Enlistment, Authority: CRB/DDA 1st floor Vikas Minar.
5. Name of Work: M/o completed scheme under (swz).
SH:Repair of boundary wall with brick work, SFRC railing and chain link fencing etc. In green belt A-Block, Janakpuri.
6. Agreement No: 39/EE/WD-2/DDA/2009-2010.
7. Name & Address of Division: OFFICE OF THE EE/WD-2/DDA B-2B, BLOCK JANAKPURI NEW DELHI-110058.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor


 सहायक अभियन्ता II
 विनिर्देश खण्ड-2, दि० बि० शा०
 Reporting Officer (Designation and Address)
 यह विभाग

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

 सहायक अभियन्ता II
 विनिर्देश खण्ड-2
 दि० बि० शा०