

**OFFICE OF THE EXECUTIVE ENGINEER  
SOUTH EASTERN DIVISION-11  
D.D.A. VIKAS SADAN, NEW DELHI-23**

No. F4 (8) SED-11/DDA/2009-10/ 70

Dated: 15/4/10

To

**The Secretary (C.R.B),  
Delhi Development Authority  
Vikas Minar, New Delhi.**

अचव; हंडेवारे पंटी० बॉडे,  
Secretary. ( CRB )  
बांका संख्या: 273  
Dy. No. ....  
दिनांक: 16-4-10  
Date: .....

**Sub:- Renewal/Enlistment of Contractors as Class-III Civil in DDA.**


Please refer to your Office letter No. F4 (8)68/05/2010/V/(Civil) Secy/149 dated 15.03.2010 on the subject cited above. In this connection, the required information is given below:-

- |   |   |  |
|---|---|--|
| 1. Name of Work                               | : | Deposit Work.<br>SH: Restoration of road, footpath and other services damaged by BSES near EIL Building at Bhikaji Cama Place. |
| 2. Agency                                     | : | Sh. Joginder Pal Singh   |
| 3. Work Order No.                             | : | 18/EE/SED-11/DDA/2007-08   |
| 4. Gross Amount as per actual                 | : | Rs.2,99,984/-  |
| 5. D.O. Start as per W. Order                 | : | 09.10.2007   |
| 6. D.O. Start as per Actual.                  | : | 09.10.2007   |
| 7. D.O. Compl. As per W.Order:                | : | 28.10.2007   |
| 8. D.O.Compl. (Actual)                        | : | 28.10.2007   |
| 9. Quality of work                            | : | Satisfactory   |
| 10. Whether EOT granted with or without levy. | : | N.A  |

SECRET

18/04

Dr. ~~Ata~~ Bahal  
Ata  
19.04.10

  
EXECUTIVE ENGINEER  
SED-11/DDA

35

OFFICE OF THE EXECUTIVE ENGINEER  
WESTERN DIVISION NO. 2  
DELHI DEVELOPMENT AUTHORITY  
B-2B, JANAK PURI: NEW DELHI -58

No.50(8)WD-2/DDA/A/Cs/2009-10/ 4266 Dated: 23/04/10

To

✓ The Secretary (C.R.B.)  
Delhi Development Authority,  
1st Floor, Vikas Minar,  
New Delhi -110002.

Secretary (CRB)  
300  
By No.....  
Date 27-4-10

Sub: Emlistment/Renewal of contractor in Class-IV(Civil) in D.D.A.

Please refer to your letter No. F.4(8)68/05/2010/V(Civil)/Secy./148 dated 15.3.2010 on the above cited subject, the detailed report is given below pm the prescribed proforma for further necessary action at your end.

S. No.	Name of work Agreement No. & Name of work order & No./ Name of Agency	Gross Amt.	Dt. of Start Dt. of work Completion as per Amt. Actual dt. of completion.	Quality of work	Whether in EOT grant-ed with or without levy	R E M A R K S
1.	M/o Completed schemes/shops(9-C)- SH: Repair/Renovation of toilets of Janak Puir Distt. Centre	Rs.3,78,004/-	27.2.09 13.3.09	Satisfactory.	-	

06/EE/WD-2/DDA/08-09  
Sh. Joginder Lal Singh

Handwritten initials/signature

Handwritten signature: Shri Hari Mohan Bahal

Handwritten date: 28.04.10

EXECUTIVE ENGINEER  
WESTERN DIVISION.2