

104

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:
2. Name & Address of contractor: *M/S Lomas Enterprises. E-18 Chatterjeepur Ext. N-D-74*
3. Class, Category and Enlistment No.: *V (B&R) F-4(B)72 misc/pt II/II/ Secy. CRB 662 DC-21-9-2005*
4. Name & address of enlisting authority: *Development Authority CRB 1st Floor VIKAS MINAR N-D-02*
5. Name of Work *C/o Stone masonry boundary wall around the STP & sewer line & other misc. work.*
6. Name & Address of D.D.A. Division: *S.W.D-5 Sarita vihar New Delhi.*

Sl.	Item	
7.1	Agreement No.	
7.2	Estimated Cost/Tendered amount	<i>79/EE SNO-5/09-10</i>
7.3	Stipulated date of Commencement & Completion	<i>6.45.045 / 515629</i>
7.4	Percentage progress with date/actual date of completion	<i>26-3-10 / 25-3-10</i>
7.5	Gross amount of final bill/work done -	<i>100% 16-7-10</i>
7.6	Amount of compensation levied, if any	<i>604,434</i>
7.7	Amount of reduced rate items, if any	<i>NIL</i>
7.8	Did the contractor go for arbitration ?	<i>NO</i>
7.9	If yes, total amount claimed and amount awarded	<i>NO</i> <i>N.A.</i>

[Signature]
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

[Signature]
Signature of Divisional/Sub Divisional Engineer
26/11/10
Divisional Engineer-VII
Division No.5,
New Delhi

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

103

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor: *M/s Lotus Enterprises, E-18 Chatterjee Park Ext. No. D-74*
- 3. Class, Category and Enlistment No.: *II B&R F4(8)72 misc pt 10/10 Secy CRB 662 dt-21-9-05*
- 4. Name & address of enlisting authority: *Development Authority CRB Ist Floor VIKAS MINAR No. D-02*
- 5. Name of Work: *Stone masonry boundary wall around the STP & sewer line & oth. misc. work.*
- 6. Name & Address of D.D.A. Division: *S100-5 Sarita Vihar D.D.A New Delhi-*

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor ✓
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor ✓
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor ✓
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor ✓
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor ✓

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

[Signature]
Assistant Engineer-VII

South Western Division No. 5

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor ✓
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor ✓

11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)


[Signature]
E. BHAGWAN DASS

Assistant Engineer-VII

South Western Division No. 5,

D.D.A., New Delhi

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


 Counter Signing Officer (Designation & Address)
 Executive Engineer
 Southern Western Division-5
 Development Authority
 Bellary Division

*General remarks may include excessive cutting /over writing in unsubstantiated allegations, misbehavior, theft of Govt. material, litigative mindedness, conduct etc.