

OFFICE OF THE EXECUTIVE ENGINEER CDX  
GOVT. OF NCT OF DELHI L.M.BUND OFFICE COMPLEX  
KRISHAN KUNJ DELHI 110092

NO.F.54(15)/EE/CDX/2007-08/ 1714

Dated: 1/11/08

To

The Secretary,  
Contractor's Registration Board,  
Delhi Development Authority,  
1st Floor, Vikash Minar,  
New Delhi 110002.

शुद्धि; ठेकेदारों दफ्तार, बॉम्बे,  
Secretary. ( CRB )  
दि. नं. 808  
दि. 05-11-08  
Date: 05-11-08

Sub: Enlistment of Contractor in Class V (Civil) in D.D.A.  
NOW : Construction of Boundary wall around the proposed chaupal with Halwai shed and flooring at Village Gopal pur.

Sir,

With reference to your office letter No. F.4(8)86/16/2008/V(Civil) Secy/551 dated 11/9/2008 on the subject cited above, please find enclosed herewith the confidential report in respect of Shri Manoj Sangwan, Contractor for information .

Yours faithfully,

(S.K.ACHANTANI)  
EXECUTIVE ENGINEER CDX

Encl: As above

DEC (CRB)  
#06/11

In BAH  
ms  
6/11

CERTIFICATE

This is to certify that Shri Manoj Sangwan, C-1/324, Street No.25, Khajuri Khas, Delhi 110094 ,  
has executed the following work in this division vide agreement No.EE/CDX/2007-08/07 dated 18/12/2007.

Name of work	:	Construction of Boundary wall around the proposed chaupal With Halwai Shed and flooring at village Gopalpur.
Estimated cost	:	Rs. 3,87,479/-
Tendered Amount	:	Rs. 4,05,309
Time allowed	:	Two Months
Date of Start as per Agrmt.	:	25/12/2007
Date of start at per agreement	:	26/12/2007
Date of completion as per agreement	:	24/2 /2008
Date of actual completion	:	14/3/2008
Final bill amount of work	:	Rs.6,47,675/-
Quality of Work	:	Good
Whether time extension Involved.	:	Yes. Without levy of compensation.



( S.K.ACHANTANI )  
EXECUTIVE ENGINEER CDX

DELHI DEVELOPMENT AUTHORITY  
Contractor's Registration Board  
1<sup>st</sup> Floor Vikas Minar  
New Delhi-110002.

Secretary (CRB)  
9.55  
23-12-08  
Date: 17-11-08

No.F 4(8) 68/16/2008/ (Civil) / Jeng / 684

To,  
Sh. Brijesh Chand  
Executive Engineer  
ND-3  
DDA

3072  
5/11

subject : Inspection of Works executed by Sh. Manoj Sangwan  
who has applied for enlistment as Class V (Civil) in D.D.A.

Sh. Manoj Sangwan Add. C-1/324 Street  
No 25, Khajouri Khasra, Delhi-110094  
The agency has submitted the list of work(s) said to have been executed by them as per details below.

The Secretary (CRB) is pleased to appoint you for inspection of the said work(s) from managerial capacity, quality consciousness, positive approach and time awareness point of view. The rule further extends liberty to the Executive Engineer concerned to nominate one Assistant Engineer under his control for his assistance. You are requested to send your report on the same within 7 days to enable this office to process the case expeditiously. The detail of work(s) is as under :

Sr. No.	Name of work	Executed under
1.	Construction of Boundary wall around 170 proposed chaupal with Hatwai shed and flooring at village Gopalpur R 4, 05, 309 (Tand. Hwt)	Executive Engineer CDX Govt. of NCT of Delhi L.M. BUND OFFICE COMPLEX KISHAN KUNJ DELHI - 110092

AE II  
is inspect the work with v/s. report  
26/11

Defect  
22/11  
In Book  
23/11

The above said work is inspected by v/s along with AE Sh. Anurag Singh and check is obtained. The quality of work found satisfactory. As stated by the agency the work was completed in time. Submitted for taking further m.a.

23/12/08  
Assistant Engineer (CRB)