# Delhi Development Authority

Office of the Executive Engineer South Western Division No.2 N.M. Road, Vasant Kunj, New Delhi-70.

No.SWD-2/5(4)Misc./Conf./2011-12/

The Secretary CRB Cell, DDA 1st Floor, Vikas Minar New Delhi.

Dated: 09-8-2011

बाबव: हकटारे वंजीत बोबे.

Secretary (CRB)

Sub: Performance report of work;

D/o IAAI land at Rangpuri for resettlement of village Nangal Dewat.

SH: P/F G.I. pipe from 10 Nos. tube well to U.G.R.

Special repair of DDA staff qtrs. at C-7/S.D.Area. ii)

SH: White washing, distempering & painting in old & newly allotted Staff qtrs. at C-7/SDA, A-2/S.J. Enclave & Usha Niketan.

Kindly refer to on the above noted subject. In this connection, performance report of the above work executed by the agency - M/s. New Ascent Construction, T-2/A, Ward No.3, Mehrauli, New Delhi-110030, under the jurisdiction of this office is being forwarded to you on the prescribed proforma Annexure-VIII Part-III duly reviewed by the undersigned.

Submitted for kind perusal and further necessary action at your end please.

Encl: As above.

02 Nos. Performance report.

Executive Engineer SWD-2/DDA

131 (RS S 101P She wighter the TE for a least

## ANNEXURE VII PERFORMANCE REPORT OF WORKS



#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to

1. Period: 2006-07
2. Name & Address of contractor New As cent Construction / T-21 At Mehrauli NO-30

3. Class, Category and Enlistment No.: - 5

4. Name & address of enlisting authority: 7 27 A/2 Motorcult ND 30

5. Name of Work: Development of IA AI Land of Rang Peuri for Resettlement of Village

6. Agreement No.: 47/EE | Sw D-2/D.D.A | 06-07-10.

7. Name & Address of Division:

S.W. D-2 10. D.A. Ibsont Ken

	2/00/11/00/00/00/00/00/00/00/00/00/00/00/	0		
S1.	Item			
8.1	Estimated Cost/Tender amount R, 5, 21, 522  -	5 21,522/508814-		
8.2	Stipulated date of Commencement & Completion 97-3-01/26-5-0+			
8.3	Percentage progress with date/actual date of completion 26-5 - 0 74			
8.4	Gross amount of final bill/work done	4,98,627-		
8.5	Amount of compensation levied, if any			
8.6	Amount of reduced rate items, if any			
8.7	Did the contractor go for arbitration?			
8.8	If yes, total amount claimed and amount awarded	N.A.		

The details given by the contractor in Part-I have been verified corrected wherever necessary as pervelor submitted for sign.

Signature of the contractor

PART II

(To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

मधिशासी अभिन्ति

Signature of Divisional/Sug Towns Lingineer

Note: After submission of Annexure VII by contractor are positions officer shall write the Report and forward to Reviewing officer within weeks time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	SE	SE	SE	EE	EE
Reviewing Officer	D.L.	10.10			

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.



### ANNEXURE VII

#### Part-III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2006-07

2. Name & Address of contractor: M/s New Ascent Consirrection, T-2/A, Ward No. 3 Menzauli, N. Delli

3. Class, Category and Enlistment No .:

4. Name & address of enlisting authority: CRB. Cell/DDA,
5. Name of Work: Dev. of IAAI Lance of Reine Pari for resellement of Villoge
6. Agreement No.: 47/EE|swD-2|DDA|06-07
7. Name & Address of Division: SIND-2/DDA|Vasatil Kunj.

11.1	Quality of work C	outstanding/Very good/Good/Satisfactory /Poor	
11.2	Comments on capability of contractor		
11.2.1	Technical proficiency	Outstanding/Nery good/Good/Satisfactory /Poor	
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor	
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor	
11.2.4	Mobilizations of man power	Outstanding/Nery good/Good/Satisfactory/ Poor	
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor	

Reporting Officer (Designation and Addres

MWD-2/DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor	
12.2	Comments on capability of contractor		
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor	
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor	
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor	
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor	
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor	

ignation & Address) Reviewing Officer (Des



#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be abmitted to Secretary (CRB))

1. Period:

2007-08

ilus Ascent (construction / T-21A/s Methaul, NO-30.

2. Name & Address of contracto 3. Class, Category and Enlistment No.: 5

S.W.D. Z, D. D. A Wasant Kuj

S1	Item	
8.1	Estimated Cost/Tender amount	4,13,246/210832-
8.2	Stipulated date of Commencement& Completion	9-3008/0-09-00-
8.3	Percentage progress with date/actual date of completion	8-09-87/00%
8.4	Gross amount of final bill/work done	2,73,440-1
8.5	Amount of compensation levied, if any	NAV
8.6	Amount of reduced rate items, if any	NAV
8.7	Did the contractor go for arbitration?	NAV
8.8	If yes, total amount claimed and amount awarded	NA

details given by the contractor in Part-T have been wherever necessary as per record

Signature of the contractor

ocen verified

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I and found to be correct/have been corrected wherever necessary.


Delay is partly /not/ fully attributable to contractor.

Signature of Divisional Sul Biv Stollar Pagineer

Note: After submission of Annexure VII by contactor Teps The officer shall write the Report and forward to Reviewing officer Milfird-120037 time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	1	11	111	17.	Λ,
Reporting Officer	E.E	E.E	EE	AL:	AL:
Reviewing Officer	S.E	S.E	SE	EE	1:15

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.



## ANNEXURE VII

Part-III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2007-08

2. Name & Address of contractor: M5 New Ascent Construction, T-2/A, INGRED NO. 3

3. Class, Category and Enlistment No.: 5

Menzauli, N. Delki.

4. Name & address of enlisting authority: CRB Cell/DDA.

5. Name of Work: Spl. repair of Staff atrs. at C-7. S.D. Area. Sh: white washing 6. Agreement No.: St/EE SwD-2/07-DB C-7. SDA. A-2 S.J. Enclaved Usha

7. Name & Address of Division:

SWD-210DA/V. Ruin. Willerson.

11.1	Quality of work	utstanding/Very good/Good/ Satisfactory /Poor	
11.2	Comments on capability of contractor capable to handle even big J		
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor	
11.2.2	Financial soundness Outstanding/Very good/Good/Satisfactory/F		
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor	
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor	
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor	
	l		

Reporting Officer (Designation

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contra	netor
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

नई दिल्ली-110037.