

**DELHI DEVELOPMENT AUTHORITY
ENGINEER MEMBER'S SECRETARIAT**

No. EM/3/0001/2022/BGDA/-O/o EO-II TO EM/312

Dt : 24/03/2022

Sub: Minutes of the 35th BGDA (EAC) meeting held on 22/03/2022.

The 35th BGDA (EAC) meeting was held on 22/03/2022 at 03:00 PM in VC's Conference Hall, DDA, Vikas Sadan, New Delhi. Vice Chairman DDA presided over the meeting. The following Member of the Committee/Officers attended the meeting:

S/Shri

1. Manish Kumar Gupta	Vice-Chairman	In Chair
2. D.C. Goel	Engineer Member	Member
3. Vijay Kumar Singh	Finance Member	Member
4. Rajpal Singh	Director (Finance)/F.A.(H)	Member
5. K.K. Jamuda	Director (Works)	Member (Secy.)
6. Gajendra Kumar	CE(HQ&QAC)	
7. Ashwani Kumar	Chief Engineer (Rohini Zone)	
8. A.K. Singh	SE(E)RZ	
9. Ishwar Chand	SE/RCC-3/RZ	
10. Rajinder Kumar Garg	EO-II to EM	

One member viz., Commissioner (Housing) was not present due to pre occupancy.

The following item was discussed and decision taken in the meeting is as under:

Rohini Zone: 01/2022

N.O.W: Construction of 1675 Multi storeyed Dwelling units for in situ-rehabilitation of Slum Dwellers at Jailorwala Bagh, Ashok Vihar, New Delhi.

Subject: Revised Preliminary Estimate (RPE) Amounting to Rs. 421,80,95,546/-

The agenda of RPE was presented by Sh. Ashwani Kumar CE(Rohini Zone), DDA.

It was informed to the Committee that the Financial Concurrence to the Revised Preliminary Estimate for Construction of 1675 Multi storeyed Dwelling units for in situ-rehabilitation of Slum Dwellers at Jailorwala Bagh, Ashok Vihar, New Delhi has been accorded by Finance Member, DDA vide sanction No. 07/2021-22 for an amount of Rs.421,80,95,546/-(Rupees Four Hundred Twenty-One Crore Eighty Lakh Ninety-Five Thousand Five Hundred Forty-Six Only) i/c Contingencies and Departmental Charges @0.25% and conveyed by Accounts Officer/HAC vide U.O.No. F.21 (2193)2022/HAC/DDA/08 dated 09.02.2022

CE(Rohini Zone) explained the details of the works executed/ to be executed and reasons for this RPE.

After due discussions and deliberations, the Committee approved the revised estimate from administrative point of view as per details given below:

S.No.	Name of Work as per Financial Concurrence accorded by FM/DDA	Works Outlay i/c Contingencies, (in Rs.)	Departmental Charges @0.25% (in Rs.)	Amount of F.C.(in Rs.)
1.	Construction of 1675 Multi storeyed Dwelling units for in situ-rehabilitation of Slum Dwellers at Jailorwala Bagh, Ashok Vihar, New Delhi.	420,78,31,851.68	102,63,694.00	421,80,95,545.68

The meeting ended with vote of thanks to the chair.

This issue with the approval of VC, DDA.

Encl: attendance sheet

(K.K. Jaumda)
Dir.(Works), DDA

Copy to:

1. Engineer Member, DDA.
2. Finance Member, DDA.
3. Commissioner (Housing), DDA.
4. Financial Advisor (Housing), DDA.
5. Director (Finance), DDA.
6. Director (Works), DDA.
7. OSD to VC/DDA.

Copy for information to:

1. Chief Engineer (HQ&QAC), DDA.
2. Chief Engineer (RZ), DDA.
3. Commissioner (Planning), DDA.
4. Chief Architect, DDA.
5. Chief Accounts Officer, DDA.
6. Addl. Chief Architect to VC, DDA.
7. SE/RCC-3/DDA.
8. Dir. (System) to get it uploaded in English and Hindi version on the DDA Website.
9. Dy. CAO(CAU)/Rohini Zone, DDA.
10. E.E. (Coordn.), DDA.
11. EE/RPD-2, DDA.
12. FO to CE(RZ), DDA.
13. AO/HAC/DDA.
14. Hindi Officer, DDA to send the Hindi version to Director (System) under intimation to this office.
15. Guard File.

Dir.(Works), DDA

Sub: 35
S.No.
1.

K.K. Jaumda
24-03-2022