
































Progress Report of Jal Sanchay Abhiyan upto 27.08.2026														Progress of work (Phase-I)		Targets determined for Phase II	Progress of work (Phase-II)											
S.No	Name of Water Body	Zone	Assembly Constituency	District	GEO Coordinates	Total Area of water body (ha.)	Volume excavated in this phase (Length x width x depth) (in CUM)	Increase in water storage capacity in this phase (in CUM)	Area cleaned in this phase (in Ha.)	Volume of Water Storage (CUM)	Nodal Officer/(Name & Contact)	Date of completion for Phase I	Targets determined for Phase I	Targets achieved during phase I	Progress of work (Phase-I)	Targets determined for Phase II	Photograph (Before Work)	Daily Photo	Daily Photo	Daily Photo	Daily Photo	Daily Photo	Daily Photo	Daily Photo	Daily Photo	Daily Photo	Daily Photo	Daily Photo
1	Barnoli	Dwarka	Bijwasan	South West	28°32' 44.091" N 77°12' 59.314" E	0.555	480	300	0.06	2400	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Pitching 100% Footpath Repair-100% Boundary Wall Repair-100% Plaster- 100% Painting-0% Work is held up due to rain											
2	Hasanpur	Dwarka	Najafgarh	South West	28°33' 23.659" N 76°50' 15.275" E	1.297	5200	520	0.65	25940 (Dry)	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
3	Jharoda Kalan	Dwarka	Najafgarh	South West	28°38' 57.709" N 76°54' 48.079" E	4.37	2080	104	0.26	26220	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	The work is under tendering process and is likely to be awarded within 15 days											
4	Khar Khari randh	Dwarka	Matiala	South West	28°33' 36.589" N 76°50' 14.263" E	2.699	5400	405	1.35	40500	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
5	Tikari Kalan	Dwarka	Mundla	West	28°43' 15.494" N 76°58' 29.880" E	1.431	4560	285	0.57	22800	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
6	Chawala	Dwarka	Matiala	South west	28°33' 14.670" N 77°0' 6.317" E	1.685	720	269	0.09	8967	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
7	Chawala	Dwarka	Matiala	South west	28°33' 44.787" N 77°0' 28.422" E	1.89	1520	580	0.19	7727	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
8	Pindwala Kalan	Dwarka	Matiala	South west	28°34' 2.465" N 76°57' 54.813" E	2.995	5360	2038	0.67	60278	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Tender has been called and financial bid will be opened by 30th August, 2026											
9	Pindwala Kalan	Dwarka	Matiala	South west	28°34' 3.395" N 76°57' 45.170" E	2.35	2080	792	0.26	10566	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
10	Pindwala Kalan	Dwarka	Matiala	South west	28°33' 44.642" N 76°57' 18.288" E	3.501	1200	440	0.15	16467	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
11	Jhal Jhul	Dwarka	Matiala	South west	28°32' 35.517" N 76°54' 17.312" E	0.555	1380	690	0.23	3450	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Tender has been called and financial bid will be opened by 30th August, 2026											
12	Jhal Jhul	Dwarka	Matiala	South west	28°32' 34.399" N 76°54' 18.007" E	0.2675	958	958	0.32	4791	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Tender has been called and financial bid will be opened by 30th August, 2026											
13	Gajpur	Dwarka	Najafgarh	South west	28°34' 27.058" N 76°52' 51.968" E	1.23	1100	1100	0.36	32990	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											
14	Bewla Khan Pur	Dwarka	Matiala	South west	28°33' 32.143" N 76°58' 35.618" E	0.14	480	600	0.06	24000	Sh. Rahul Gupta, EE/DMO-II 8755426763	15.07.2026	Cleaning - 100% Desilting - 100% Excavation - 100%	100%	The work for the cleaning and desilting of phase -1 is completed	In Work for 2nd phase (Pitching, footpath repair, B/wall repair, plaster, painting,kerb stone, etc.) will be done.	Work has been awarded. The work is likely to be completed by November 2026											




15	Bagrata	Dwarka	Mattala	West	28°38'59.131" N 77°0'36.547" E	0.1726	1380.8	120.82	0.1726	1726.2cum	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning (Removal of Water hyacinth) - 100%	100%	Phase-1 work is in progress.	Seepage Board-0% Fencing-0%	Phase -2 work :- Tender has been floatet. The Work (Fencing/seepage board) will be completed by 31 oct 2026.	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum				
16	Kamrudin Nagar	Dwarka	Mundla	West	28.677626, 77.03063	0.843087	4046.4	2428	0.843087	4702.8cum	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning - 100%	100%	Phase-1 work is in progress.	Repair Maintenance-0%	Phase -2 work :- Tender has been floatet. Work (Repair maintenance)will be completed by 31 March 2027	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum			
17	Mundla Khaira No. 178/1	Dwarka	Mundla	West	28.677934, 77.033346	0.2649.9	1061.6	796	0.2649	Dry	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning - 100% Excavation -100%	100%	Phase-1 work is completed.	Boundary Wall- 0% Footpath- 0% Pitching- 0%	Phase -2 work :- Tender has been floatet. Work for 2nd phase (Pitching, footpath, Boundary wall etc.) will be completed by 31 March 2027	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum	 New Delhi, Delhi, India 28°38'59.131" N 77°0'36.547" E 1726.30 Cum				
18	Bakkarwala Kh No. 83	Dwarka	Vikasguri	West	28°40'1.776" N 77°2'0.490" E	0.91758	7340	7340	0.91758	9175cum	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning - 100% Dredging - 100% Excavation -100%	100%	Phase-1 work is completed.	Boundary Wall- 0% Footpath- 0% Pitching- 0%	Phase -2 work :- Work for 2nd phase (Pitching, footpath, Boundary wall etc.) is under tendering process & will be completed by 31 March 2027	 New Delhi, Delhi, India 28°40'1.776" N 77°2'0.490" E 9175 Cum	 New Delhi, Delhi, India 28°40'1.776" N 77°2'0.490" E 9175 Cum	 New Delhi, Delhi, India 28°40'1.776" N 77°2'0.490" E 9175 Cum				
19	Bakkarwala Kh No. 82	Dwarka	Vikasguri	West	28°40'6.086" N 77°2'3.337" E	0.26835	2146	2146	0.26835	2683cum	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning - 100% Dredging - 100%	100%	Phase-1 work is completed.	Boundary Wall-0%	Phase -2 work :- Tender has been floatet. Work for 2nd phase (Pitching, footpath, Boundary wall etc.) will be completed by 31 March 2027	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum		
20	Hastal Kh. No. 55/16 & 55/17	Dwarka	Vikasguri	West	28.63006, 77.054411	1.9264	960	1250	0.42	1250cum	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning - 100% Excavation -100%	100%	Phase-1 work is completed.	Boundary Wall- 0% Footpath-0% Pitching- 0%	Phase -2 work :- Tendering process is in progress. (Pitching, footpath, Boundary wall etc.) the timeline for completion of work is 31 March 2027	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum			
21	Bapnol23/12,2 3/24,25/25,26 /4)	Dwarka	Mattala	West	28.640826, 77.03069	0.6547	4190.4	1800	0.654	4861.8	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning - 100% Dredging - 100%	100%	Phase-1 work is completed.	Repair Maintenance-0%	Phase -2 work :- Tender has been floatet. Work (Repair maintenance)will be completed by 31 Dec 2026	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum			
22	Dwendarpur(138 /1158)/284)	Dwarka	NAJAFGARH	West	28°32'27.391" N 76°59'54.214" E	0.4465	3572	2200	0.4465	Dry	Sh. Nishikesh kumar Mob.8020306794	15.07.2026	Cleaning - 60%	60%	During execution, the water body was submerged due to continuous efflow from the PWD drain and rainwater. As MCD drain work is ongoing, the water body is being utilized for wastewater diversion to prevent flooding of nearby areas. Accordingly, the rejuvenation work has been kept in abeyance.	Repair Maintenance-0%	The tender for phase -3 work (Repair and maintenance) work has been uploadet.	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum			
23	Ignor Khurd Kh. No	South	AC-46 (Chattarpur)	South East	28°29'34.929" N 77°12'28.155" E	0.993	1040	900	0.216	750 Cum	Sh. Sachin kumar(EY)MD-1 95532 12312	15.07.2026	Cleaning - 100% Excavation -100%	100%	Phase 1 completed.	Stone Pitching- 35% Railing - 25%	Work for phase 2 started at site. Likely to be completed upto 31.08.2026	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum
24	Madanguri Kh. No. 524/2	South	AC-46 (Chattarpur)	South	28°29'38.684" N 77°12'13.507" E	4.388	6000	2000	0.59	3230Cum	Sh. Sachin kumar(EY)MD-1 95532 12312	15.07.2026	Cleaning - 100% Excavation -100%	100%	Phase 1 completed.	Stone Pitching- 25% Railing - 30%	Work for phase 2 started at site. Likely to be completed upto 31.08.2026	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum
25	KishanGarh Kh. No. 1166 (1-16) 1167(2-16) 1168(12-16), 109(1-16), 121(4-16)	South	AC-45 (Mathura)	South	28°31'2.207" N 77°52'8.866" E	5.84	4240	2500	0.53	3120 Cum	Sh. Sachin kumar(EY)MD-1 95532 12312	15.07.2026	Cleaning - 100% Excavation -100%	100%	Phase 1 completed.	Boundary wall- 5% Stone Pitching- 5% Railing - 0%	Work for phase 2 started at site. Likely to be completed upto 31.08.2026	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum
26	Sanjay Lake, MayaVihar	HVTL	Trilokguri	East	28°30'52.234" N 77°18'7.147" E	21.04	0	0	21.04	700000 Cum approx.	Sh. Saurabh Mukha EE(MCD-2 7054520525	15.07.2026	Cleaning - 100% Dredging - 100%	100%	Phase 1 is completed	Pitching- 0% So Swells- 0%	In-principle approval has been received from CE (short). Work is under tendering process.	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum
27	Rangpur (60812- 12)	South	AC-36 (Bijwasan)	New Delhi	28°32'2.837" N 77°7'5.941" E	1.621	4240	1000	0.8	7900 cum	Sh. Deepak Bhatnagi(SPO-1 98994 62529	15.07.2026	Cleaning - 100% Excavation -100%	100%	Phase-1 work is completed	No Work Required in Phase-II	No Work Required in Phase-II	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum
28	Kapashera Kh no. 664/1	South	AC-36 (Bijwasan)	South West	28°31'37.540" N 77°4'57.766" E	0.97	2000	800	0.3	3000 cum	Sh. Deepak Bhatnagi(SPO-1 98994 62529	15.07.2026	Cleaning - 100% Excavation -100%	100%	Phase-1 work is completed.	Boundary Wall- 0% Footpath- 0% Pitching- 0% Pipeline Connection from DDB- 0%	Phase -2 work :- Tender uploadet and the timeline for completion of work is 31.12.2026	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum	 New Delhi, Delhi, India 28°40'6.086" N 77°2'3.337" E 2683 Cum			
29	Mahipal pur 1750 Kh no. 1030	South	AC-36 (Bijwasan)	New Delhi	28°33'4.538" N 77°7'53.790" E	0.615	800	1000	0.15	1500 cum	Sh. Deepak Bhatnagi(SPO-1 98													

30	Rajkari kh no. 41	South	AC-45 (Maharaul)	New Delhi	28°31'37.707"N 77°6'44.267"E	0.267	720	1500	0.55	1500 cum	Sh. Deepak Bhumi(EI) SPO-1 98994 62529	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Track- 0% Boundary Wall- 0% Water connection from DIB-0%	Phase -2 work - Tender uploaded and the timeline for completion of work is 31.12.2026	      
31	Rajkari kh no. 848	South	AC-45 (Maharaul)	New Delhi	28°30'20.126"N 77°6'24.814"E	0.147	480	200	0.12	900 cum	Sh. Deepak Bhumi(EI) SPO-1 98994 62529	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed Track- 0% Boundary Wall- 0% Water connection from DIB-0%	Phase -2 work - Tender uploaded and the timeline for completion of work is 31.12.2026	      
32	Rajkari kh no. 695	South	AC-45 (Maharaul)	New Delhi	28°30'29.565"N 77°5'57.913"E	0.686	1680	3000	0.42	4000 cum	Sh. Deepak Bhumi(EI) SPO-1 98994 62529	30.08.2026	Cleaning - 100% Excavation - 80%	100	Phase-1 work is completed Track- 0% Boundary Wall- 0% Water connection from DIB-0%	Phase -2 work - Tender uploaded and the timeline for completion of work is 31.12.2026	      
33	Madangar Kh. No. 395-Min	South	AC-50 (Mahabubpur Nagar)	South	28°31'31.129"N 77°17'57.496"E	2.561	400	100	0.55	800 cum	Sh. Deepak Bhumi(EI) SPO-1 98994 62529	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed Track- 0% Boundary Wall- 0% Water connection from DIB-0%	Phase -2 work - Minor works of repair of boundary wall, track etc is under taken in the phase-1 work and under process, the timeline for completion of work is 31.12.2026	      
34	Chitorni 437(17-10)	South	AC-46 (Chitaurpur)	New Delhi	28°29'38.206"N 77°6'24.307"E	2.39	7280	8000	0.65	15000 cum	Sh. Deepak Bhumi(EI) SPO-1 98994 62529	15.07.2026	Cleaning - 100% Debiting - 70% Excavation - 100%	100%	Phase-1 work is completed BTP- 0%	75.610 BTP Required in Phase-II: A/A n 1/5 pending Circle etc.	      
35	Rangpur 100(6-9)	South	AC-50 (Bijawan)	New Delhi	28°32'33.086"N 77°7'8.613"E	0.921	2560	1000	0.5	4500 cum	Sh. Deepak Bhumi(EI) SPO-1 98994 62529	15.07.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work is completed Pipeline Connection- 0% Boundary Wall- 0%	Phase -2 work - Tender uploaded and the timeline for completion of work is 31.12.2026.	      
36	Kishore Kh. No. 475, 474, 477, 478, 479, 481	Rohini	BAHANA	Outer North	28°48'23.789"N 76°58'39.120"E	2.55	0	0	0.1	33412	Sh. Vijay Subarnia EE/RMO-8 Contact No- 921300667	15.07.2026	Cleaning - 100 %	100 %	Phase -1 completed Boundary Wall- 20% Filled sand stone	Phase-2, work started w.r.t Construction of Boundary wall, Red sand stone flooring in Steps further Toe wall, Lining, Footpath will be completed by 31.12.26	      
37	Saltanpur Dubai Kh. No. 30127	Rohini	BAHANA	Outer North	28°41'36.951"N 77°4'23.194"E	0.957	4800	450	0.3	12762	Sh. Vijay Subarnia EE/RMO-8 Contact No- 921300667	15.06.2026	Cleaning - 100% Excavation - 100%	100%	Phase-1 work has already been completed Boundary Wall- 80% Pitching - 50% Inlet Pipe chamber - 80% Footpath - 0%	Phase -2 civil repair work has been started and the same will be completed by 15.10.26.	      
38	Rani Khara Kh. No. 742	Rohini	Mundla	Outer North	28°42'36.77"N 77°1'08"E	1.51	0	0	0.7	12532	Sh. Mohit Parulhar EE/RMO-3 997154443	15.06.2026	Cleaning - 100% Debiting - 100%	100%	Phase -1 completed Track - 100% Boundary Wall - 100%	phase II completed	      
39	Rani Khara Kh. No. 9723 and 9717	Rohini	Mundla	Outer North	28°42'33.77"N 77°1'18"E	0.524	0	0	0.33	3120	Sh. Mohit Parulhar EE/RMO-3 997154443	15.06.2026	Cleaning - 100% Debiting - 100%	100%	Phase -1 completed Track - 100% Boundary Wall - 100% Grid repair - 100%	Phase -II completed	      
40	Madanpur Dubai Kh. No. 76	Rohini	Mundla	Outer North	28°47'48.854"N 77°1'28.837"E	1.35	4000	1000	1.35		Sh. Anil Kumar, EE/RMO-2 Contact No- 8178791302	15.06.2026	Cleaning - 100% Debiting - 100% Excavation - 100%	100%	For Phase I : Cleaning of weeds, scrub vegetation, Preparation of slope, angle clearing and dewatering of water body is completed. SPMC Fencing - 0% Power Blocks - 0% Stone works - 0% Benchmarks - 0% CC Work - 10% Brick Work - 10%	For Phase II - repair of footpath, boundary wall and side slopes is under progress and will be completed on 30.09.2026.	      
41	Nangal Thakran Kh. No. 92 min	Rohini	BAHANA	Outer North	28°47'44.47"N 77°00'43.07"E	1.62	0	50	0.15	11478	Sh. Vijay Subarnia EE/RMO-8 Contact No- 921300667	15.07.2026	Cleaning - 100% Debiting - 100%	100%	Phase -1 work is completed Boundary Wall- 40% Pitching- 0% CC on Road- 0%	Phase -2, work started w.r.t Repair of Boundary wall, Red sand stone wall cladding further Toe wall, Lining, Footpath will be completed by 31.12.26.	      
42	Nangal Thakran Kh. No. 87	Rohini	BAHANA	Outer North	28°47'54.57"N 77°00'32.07"E	0.788	0	0	0.078	1271	Sh. Vijay Subarnia EE/RMO-8 Contact No- 921300667	15.07.2026	Cleaning - 100% Debiting - 100%	100%	Phase -1 work is completed Toe Wall- 60% Brick Pitching- 20%	Phase -2, work started w.r.t construction of Boundary wall, Toe wall, Lining, Footpath will be completed by 31.12.26.	      
43	Chandpur Kh. No. 32710	Rohini	BAHANA	Outer North	28°42'45.77.0066"	0.43	0	0	0.12	21,895.00	EE/RMO-8 Contact No- 921300667	15.07.2026	ng - 100 % Debiting - 100 %	100 %	Phase-1 work has been completed Safely toe Wall- 50% Footpath- 10%	Phase-2 civil repair work of pitching, boundary wall, Footpath work is in progress and dewatering of water body is in progress for lining work and the same will be completed by 30.09.26.	      
44	Budhanpur Maara Kh. No. 367, 36/8	Rohini	BAHANA	Outer North	28°45'16.689"N 77°0'17.289"E	1.76	0	0	0.17	10586	Sh. Vijay Subarnia EE/RMO-8 Contact No- 921300667	15.07.2026	Cleaning - 100% Debiting - 100%	100%	Phase-1 is completed. Phase-2 Civil work is started. i.e. dewatering old power block, raking out old plaster and removing old damaged brick wall. Toe wall/protection wall construction is ongoing.	Phase -2 work is in progress and the same will be completed by 20.10.26.	      

45	Jadhwa Kh. No 35/25 min	Rohini	BARBANA	Outer North	28°78'42.4" N 76°57'59.13" E	0.74	0	0	0.074	11587	Sh Vijay Sukaria EE/RMO-8 Contact No- 9213300667	15.07.2026	Cleaning -100% Dewatering -100%	100%	Phase -1 is completed due time. Phase 2 has started. Civil work like Raking out of old red sand stone dominating damaged plaster demolishing brick wall which isn't in stable structural form is going on.	Safety toe Wall- 30%Lining- 40%Bo	phase -2 work is in progress and the same will be completed by 30.12.26	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E	 Deethi, Deethi, India 28°78'42.4" N 76°57'59.13" E
46	Budhanpur Mazra Khara No 36/10/1	Rohini	BARBANA	Outer North	28°40'15.687" N 77°0'13.133" E	0.25	1680	500	0.025	2800	Sh Vijay Sukaria EE/RMO-8 Contact No- 9213300667	15.07.2026	Cleaning -100% Excavation -100%	100%	Phase -1 is completed. Civil work will start as soon as the rain intensity will diminish.	Safety toe Wall- 0%Footpath- 0%SF	phase -2 work is in progress and the same will be completed by 31/10/26	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E	 Deethi, Deethi, India 28°40'15.687" N 77°0'13.133" E
47	Rasania Khara No 108/25	Rohini	BARBANA	Outer North	28°47'55.87" N 77°0'59.87" E	0.405	600	200	0.04	1000	Sh Vijay Sukaria EE/RMO-8 Contact No- 9213300667	15.07.2026	Cleaning -100% Excavation -10%	100%	Phase -1 work is completed	Piling- 0%Boundary Wall- 10%	Phase -2, work started w.r.t construction of Boundary wall, Toe wall, Lining, footpath will be completed by 31.12.26.	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E	 Deethi, Deethi, India 28°47'55.87" N 77°0'59.87" E
48	Katawara Kh no 824	Rohini	BARBANA	Outer North	28°47'59.47" N 76°58'56.77" E	0.594	0	0	0.59	7870	Sh Vijay Sukaria EE/RMO-8 Contact No- 9213300667	15.07.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	Phase -1 work is completed	Red Sand Stone- 10%CC on Footpa	Phase -2, work started w.r.t construction of Boundary wall, Toe wall, Lining, footpath will be completed by 31.12.26.	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E	 Deethi, Deethi, India 28°47'59.47" N 76°58'56.77" E
49	Gari Randhala	Rohini	MUNDGA	North-west	28°42'47.1637" N 76°58'05.4387" E	1.218	2052	500	0.12	12450	Sh. Mohit Paruloh EE/RMO-3 997154443	15.07.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	The works under Phase-I is completed	Boundary Wall- 0% Gate - 0% Footway - 0% Slope Development - 0% SPNC Fencing - 0% Plaster and Paint - 0%	Phase-II the tender is in progress with a target date of 31.12.2026	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E	 Deethi, Deethi, India 28°42'47.1637" N 76°58'05.4387" E
50	Gari Randhala	Rohini	MUNDGA	North-west	28°43'53.6667" N 76°57'37.2833" E	0.554	996	300	0.05	poly is in dry s	Sh. Mohit Paruloh EE/RMO-3 997154443	15.07.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	The works under Phase-I is completed.	Boundary Wall- 0% Gate - 0% Footway - 0% Slope Development - 0% SPNC Fencing - 0% Plaster and Paint - 0%	Phase-II the tender is in progress with a target date of 31.12.2026	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E	 Deethi, Deethi, India 28°43'53.6667" N 76°57'37.2833" E
51	Sawda	Rohini	MUNDGA	North-west	28°42'42.33" N 76°59'09" E	3.112	3220	1000	0.3	2000	Sh. Mohit Paruloh EE/RMO-3 997154443	15.07.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	The works under Phase-I is completed.	Piling - 20% Ramp - 0% Toe wall - 0% Footpath - 0% Fencing - 0%	Phase II of the work is in progress total progress 32% and likely to be completed by 30.10.2026	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E	 Deethi, Deethi, India 28°42'42.33" N 76°59'09" E
52	Nithari	Rohini	Kirari	North-west	28°42'28.7987" N 77°1'13.1087" E	1.431	4293	4293	1.431	14320	Sh. Amit Kumar, EE/RMO-2 Contact No. 8178791202	15.07.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	For Phase-I Cleaning of weeds, scrubs vegetation, jungle clearing and dewatering of water body is completed.	Boundary Wall- 0% Footpath - 0% Slope Piling - 0% Benchex - 0% CC Work - 0%	Work held up due to flooding.	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E	 Deethi, Deethi, India 28°42'28.7987" N 77°1'13.1087" E
53	Bankner	NARELA	Narela	OUTER NORTH	28.849036, 77.074904	1.97	6304	4728	1.576	18912000	SH GAURAV MEENA (930334108)	15.06.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	Phase-I is completed.	slope development - 100% footpath - 100% STP - 0%	Phase II (slope piling and fencing etc) works are under progress.	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904	 Deethi, Deethi, India 28.849036, 77.074904
54	Bankner	NARELA	Narela	OUTER NORTH	28.849612, 77.076243	1.97	6304	4728	1.576	18912000	SH GAURAV MEENA (930334108)	15.06.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	Phase-I is completed.	slope development - 100% footpath - 100% STP - 0%	Phase II (slope piling and fencing etc) works are under progress.	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243	 Deethi, Deethi, India 28.849612, 77.076243
55	mamropur	NARELA	Narela	OUTER NORTH	28.807236, 77.064066	0.37	1776	888	0.296	5128000	SH GAURAV MEENA (930334108)	15.06.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	Phase-I is completed.	slope development - 100% footpath - 100% STP - 0%	Phase II (slope piling and fencing etc) works are under progress.	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066	 Deethi, Deethi, India 28.807236, 77.064066
56	Tikri khurd	NARELA	Narela	OUTER NORTH	28.834406, 77.126030	0.55	2640	1320	0.44	7920000	SH GAURAV MEENA (930334108)	15.07.2026	Cleaning -100% Dewatering -100% Excavation -100%	100%	Phase-I is completed.	slope development - 100% footpath - 100% STP - 0%	Phase II (slope piling and fencing etc) works are under progress.	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030	 Deethi, Deethi, India 28.834406, 77.126030
57	Tikri khurd	NARELA	Narela	OUTER NORTH	28.829594, 77.125183	1.337	8556.8	3208.8	1.0696	25676400	SH GAURAV MEENA (930334108)															

60	Allpur	North	Narela	North	28°47' 58.800" N 77°8' 10.100" E	2.54	0	0	0.25	76200	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	The work for Phase 1 has been completed	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	The work is in progress	  			
61	Bakhtawar Pur	North	Narela	North	28°48' 57.350" N 77°12' 18.140" E	1.21	0	0	1	36300	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	The work of Phase- 1 is completed	Footpath Repair- 0% Boundary Wall Repair- 20% Other Civil Repair works- 25%	The work is in progress	  			
62	Bakhtawar Pur	North	Narela	North	28°48' 17.980" N 77°10' 21.163" E	1.35	0	0	0.13	40500	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% Deslting- 100%	100%	The work for phase 1 has been completed	Sedimentation tank - 0% Footpath - 0% Rearation unit- 0% Boundary Wall - 0% Bio Jewels- 0%	The work of phase II is in progress	  			
63	Budhpur biwapur	North	Burai	North	28°48' 54.827" N 77°8' 11.037" E	1.097	0	0	0.109	32950	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 30%	30%	The work for Phase-1 started and will be complete by 30.08.2026	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	Work is in progress	   			
64	Hiranki	North	Narela	North	28°48' 3.000" N 77°10' 53.433" E	1.62	0	0	0.162	48800	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	The work for Phase-1 has been Completed	Footpath Repair- 0% Boundary Wall Repair- 20% Other Civil Repair works- 20%	Work is in progress	 			
65	Hiranki	North	Narela	North	28°48' 25.143" N 77°10' 34.449" E	1.43	0	0	1.4	42900	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	The work of Phase -1 has been completed	Footpath Repair- 75% Boundary Wall Repair- 25% Other Civil Repair works- 0%	work is in progress	 			
66	Ibrahimpur	North	Burai	North	28°48' 26.171" N 77°10' 37.198" E	0.65	0	0	0.065	19500	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 50% Deslting- 20%	50%	The work for Phase-1 is in progress	Sedimentation tank - 0% Footpath - 0% Rearation unit- 0% Boundary Wall - 0% Bio Jewels- 0%	work is in progress	 			
67	Khera katan	North	Narela	North	28°48' 11" N 77°07' 11" E	3.638	0	0	0.363	108140	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	The work for Phase-1 has been Completed	Footpath Repair- 0% Boundary Wall Repair- 10% Other Civil Repair works- 0%	Work is in progress	 			
68	Nangli puna	North	Burai	North West	28.773734 77.144367	0.416	0	0	0.041	12480	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 15% Deslting- 0%	15%	The work for Phase-1 is in progress	Footpath Repair- 0% Boundary Wall Repair- 0% Other Civil Repair works- 0%	Work is in progress	 			
69	Samay pur 1700	North	Badli	Central	28°44' 36.330" N 77°8' 41.000" E	0.69	0	0	0.069	20700	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% Deslting- 100%	100%	The work for Phase-1 has been Completed	Sedimentation tank - 0% Footpath - 0% Rearation unit- 0% Boundary Wall - 0% Bio Jewels- 0%	Work is in progress	 			
70	Sirapur	North	Badli	Central	28°40' 10.62" N 77° 73.318" E	1.591	0	0	0.7	47730	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	The work for Phase-1 has been Completed	Sedimentation tank - 0% Footpath - 0% Rearation unit- 0% Boundary Wall - 0% Bio Jewels- 0%	Work is in progress	 			
71	Tipi Pur	North	Narela	North	28°48' 30.322" N 77°11' 15.090" E	0.325	0	0	0.33	9750	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	Work has been completed for Phase-1	Footpath Repair- 100% Boundary Wall Repair- 100% Other Civil Repair works- 100%	Work has been completed for Phase- 2.	 			
72	Sahpur	North	Shalimar Bagh	North	28.42.5207N 77.09.6807E	3.101	0	500	0.2	93030	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 90% Deslting- 60%	80%	The work for Phase-1 is in progress	Boundary Wall- 100 %	Next week vacant land will be handed over to Horticulture wing for Landscaping	  			
73	Burai (4) and Kamal pur majra Burai	North	Burai	North	28°40' 23.062" N 77°11' 45.660" E	1.625	0	0	0.162	48750	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 100% No deslting is required	100%	The work for Phase-1 has been Completed	Boundary Wall- 100% Plaster and paint- 80%	work is in progress	 			
74	Burai (4) and Kamal pur majra Burai	North	Burai	North	28°40' 5.780" N 77°11' 32.945" E	3.093	0	0	0.309	92790	Sh. Deepak Kumar Sinha(EI) (8882059444)	30.08.2026	Cleaning - 50%	50%	The work for Phase-1 is in progress	Sedimentation tank - 0% Footpath - 0% Rearation unit- 0% Boundary Wall - 0% Bio Jewels- 0%	phase 2 is in progress	 			

76	Burai (4) and Karmal pur majra burai	North	Burai	North	28°45'21.930"N 77°11'28.857"E	3.761	0	0	0.376	112930	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning -0%	0	The work for Phase-1 is in tendering process	Sedimentation tank - 0% Footpath - 0% Raturation unit - 0% Boundary Wall - 0% Bio swales - 0%						
76	Burai (4) and Karmal pur majra burai	North	Burai	Central	28°45'33.942"N 77°11'46.227"E	2.194	0	0	0.294	65820	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 30% Dewatering -0%	30%	The work for Phase-1 is in progress	Footpath Repair -0% Boundary Wall Repair -0% Other Civil Repair works-0% Sedimentation tank repair - 0% Filtration unit repair -0%						
77	Bakhtawar Pur	North	Narela	North	28°40'17.031"N 77°10'28.799"E	2.59	0	0	2.5	77700	Sh. Deepak Kumar Sinha(EE) (8882059444)	30.08.2026	Cleaning - 100% No dewatering is required	100%	The work for Phase-1 is completed	Footpath Repair -0% Boundary Wall Repair -0% Other Civil Repair works- 0%						
78	Shahbad Mohd Pur F/03, (near railway fatah)	Bijwasan	New Delhi		28°40'19.374"N 77°04.053"E	0.54	0	0	0.85	3000	Sh. Vishal Kumar(EI,HCII-3) Mob-979883794	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Fencing- 0% Pathway Development- 0% Signage- 0% Outer Boundary- 0% Slope Development- 0% channeling storm water in WB- 0%						
79	Gargiperaan F/89 @ Parganah(Park and Lake at District Park, Paschim Vihar)	Hort.	Ngauri Jet	West	28°40'19.386"N 77°5'43.872"E	1.47	0	0	1.47	14500	Sh. Rakesh Kumar (EE,HCII-8) Mob-9959881549	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Fencing repair- 0% Pathway repair - 0% Signage- 0% channeling storm water in WB- 0%						
80	Madipur F/774 (Park and Lake at Regdwar Lohak, Madipur)	Hort.	Madipur	West	28°40'9.021"N 77°7'18.460"E	3.1	0	0	0.155	30000	Sh. Rakesh Kumar (EE,HCII-8) Mob-9959881549	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Fencing repair- 0% Ghats repair- 0% Signage- 0% Ramp-0%						
81	Madipur F/775 (Park and Lake at Madipur Village)	Hort.	Madipur	West	28°40'10.814"N 77°7'21.134"E	0.829	0	0	0.58	8000	Sh. Rakesh Kumar (EE,HCII-8) Mob-9959881549	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed	Fencing repair- 0% Ghats repair- 0% Signage- 0% Ramp-0%						
82	Kiskari F/56	Hort.	Jangpura	South East	28°34'38.257"N 77°16'10.888"E	0.724	0	0	0.14	7200	Sh. Durga Prasad Chauri (EE,HCII-9) Mob- 880493252	30.08.2026	Cleaning - 100% Dewatering - 100%	100%	Completed	Fencing- 33% Stone Pitching - 15% Signage - 0%						
83	Kalindi Aerial (AOI) Water body No.-2, (Village Kiskari, South East, Delhi)	Hort.	Jangpura	South East	28.583774N 77.177932E	4.29	17160	5000	0.04	22394	Sh. Durga Prasad Chauri (EE,HCII-9) Mob- 880493252	30.08.2026	Cleaning - 100% Dewatering - 100% Excavation- 0%	100%	Phase-1 work has been completed.	Misc. repair work - 0%						
84	Kalindi Aerial (AOI) Water body No.-3, (Village Kiskari, South East, Delhi)	Hort.	Jangpura	South East	28.580406N 77.277932E	3.70	14800	4800	0.02	17021	Sh. Durga Prasad Chauri (EE,HCII-9) Mob- 880493252	30.08.2026	Cleaning - 100% Dewatering - 100% Excavation- 100%	100%	Phase-1 work has been completed.	Misc. repair work - 0%						
85	Kalindi Aerial (AOI) Water body No.-4, (Village Kiskari, South East, Delhi)	Hort.	Jangpura	South East	28.5813384N 77.279193E	1.72	6880	2000	0.65	4014	Sh. Durga Prasad Chauri (EE,HCII-9) Mob- 880493252	30.08.2026	Cleaning - 100% Dewatering - 100%	100%	Phase-1 work has been completed.	Misc. repair work - 0%						
86	Ghonda gujran khaddar	Hort.	Ghonda	North East	28°43'22.863"N 77°15'11.721"E	8.15	0	0	0.46		Sh. Sandeep Kuthawha (EE,HCII-10) 9968915016	30.08.2026	Cleaning - 100% Dewatering - 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II						
87	Ukmanpur F/89	Hort.	Ghonda	North East	28°42'14.45" N 77°15'37.38" E	3	0	0	0.24		Sh. Sandeep Kuthawha (EE,HCII-10) 9968915016	30.08.2026	Cleaning - 100%	100%	Phase-1 work is completed.	No Work Required in Phase-II						
88	K.N. ridge Khushbad (Serpentine Lake)	Hort.	Timarpur	North	28°40'47.57" N 77°11'04" E	1	0	0	0.2		Sh. Sandeep Kuthawha (EE,HCII-10) 9968915016	30.08.2026	Cleaning - 100% Dewatering - 100%	100%	Phase-3work is completed.	No Work Required in Phase-II						

89	Rharoda Majra, Burali.	Hurt.	Burali	North East	28° 44' 02.6" N 77° 11' 01.1" E	20.8	0	0	0.93		Sh. Sandeep Kushwaha EE/HCD-10 9868910336	30.08.2026	Cleaning - 100%	100%	Phase -1 work is completed.	No Work Required in Phase-II	The work for Phase-2 is not required.							
90	Todapur (BQ2/BQ3)	Hurt.	Rajinder Nagar	New Delhi	28°37' 33.47N, 77°08' 32.12E	1.087	0	0	0.1087	8000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 10%	10%	PG letter has been issued dated on 05.08.2026.Phase-1 work will be completed by 30-08-2026	Estimate is being prepared with recommendation of Landscape dept/LDOA	Phase -2 estimate is prepared and under scrutiny work shall be taken up after completion of Phase 1 likely to be completed before 30.08.2026. communication letter has been sent to DIB for supply of sip water.							
91	Todapur (BQ3/BQ1)	Hurt.	Rajinder Nagar	New Delhi	28°37' 6.95N, 77°08' 34.61E	0.441	0	0	0.044	3000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 10%	10%	PG letter has been issued dated on 05.08.2026.Phase-1 work will be completed by 30-08-2026	Estimate is being prepared with recommendation of Landscape dept/LDOA	Phase -2 estimate is prepared and under scrutiny work shall be taken up after completion of Phase 1 likely to be completed before 30.08.2026. communication letter has been sent to DIB for supply of sip water.							
92	Todapur (BQ4/BQ2)	Hurt.	Rajinder Nagar	New Delhi	28°37' 8.127N, 77°10' 05.51E	0.193	0	0	0.0193	1200	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 40%	40%	PG letter has been issued dated on 05.08.2026.Phase-1 work will be completed by 30-08-2026	Estimate is being prepared with recommendation of Landscape dept/LDOA	Phase -2 estimate is prepared and under scrutiny work shall be taken up after completion of Phase 1 likely to be completed before 30.08.2026. communication letter has been sent to DIB for supply of sip water.							
93	Tihar Lake	Hurt.	Hari Nagar	West	28°13' 52.537" N 77° 6' 59.327" E	3.24	0	0	0.324	30000	Sh. Rakesh Kumar EE/HCD-8 Mob-9958681549	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	Fencing repair- 0% Pathway repair- 0% Signage- 0% channelizing storm water in WB- 0%	Detailed estimate for Ph-II is being prepared. Estimate shall include repairing of existing fencing, installation of spots for collection of rainwater, repair of red sand stone pathway around lake, installation of informative boards & signage and other miscellaneous works, communication letter has been sent to DIB for supply of sip water.							
94	District Park, Harin Village, Pitampura	Hurt.	Shakur Basti	North West	28.691701° N 77.533807° E	1.45	0		350 (Approx. capacity increased due to cleaning)	1.4	16800	Sh. Duni Ram Meena EE/HCD-5 Mob-7042731470	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	Grill Repair - 0% Stone Pitching repair - 10% Laying Pipe - 0% Painting - 0%	The work for Phase-II has been awarded, comprising repair of fencing around the lake, repair of the existing stone pitching and laying of pipelines for channelizing water from the catchment areas into the lake. Works under Phase II will be completed by 31 Dec 2026. For perennial water supply to maintain the water level in the lake, an estimate has been submitted for A/N & T/S for installation of an STP of 200 KLD capacity. New STP target date 31.05.2027.						
95	District Park at Sector 26, Rohini (Phase-3)	Hurt.	Bawana	North West	28°42'23.12" N, 77°42'1.40" E	0.327	0	0	0.4		Sh. Manoj Kumar Mishra EE/HCD-6 8800355184	30.08.2026	Cleaning - 100%	100%	Works under Phase-1 completed	water from DIB - 0%	In /re phase-II it is submitted that necessary infrastructure is available at site except treated water for which necessary coordination is being done with DIB, target date 31.05.2027.							
96	NHP No. 3 at Sector 23, Rohini (Wheel Wala Park)	Hurt.	Bawana	North West	28°42'26.02" N, 77°43'3.95" E	0.04	0	0	0.1		Sh. Manoj Kumar Mishra EE/HCD-6 8800355184	30.08.2026	Cleaning - 100%	100%	Works under Phase-1 completed.	No Work Required in Phase-II	In /re phase-II it is submitted that necessary infrastructure is available at site.							
97	Rithala F/B (Park and Water Body at Rithala, Sector-5, Rohini)	Hurt.	Rithala	North West	28°42' 57.067" N 77° 6' 6.136" E	1.444	0	0	1.5		Sh. Manoj Kumar Mishra EE/HCD-6 8800355184	30.08.2026	Cleaning - 100%	100%	Works under phase I completed.	Laying pipeline - 0%	Works under Phase II, the work of laying the pipeline for collection of rainwater is presently under the tendering process, the work will be completed by 31.12.2026. necessary correspondence was made by the office of EE/HCD-6 with the concerned office of DIB seeking permission for extraction of untreated sewage water for installation of High KLD STP. In pursuance thereof, a communication has been received from DIB, wherein permission for extraction of							
98	Subhash camp Badliapur	Hurt.	Badliapur	South East	28° 30.366"N 77°18.086"E	0.840	0	0	0.084		Sh. Saurabh Mishra EE/HCD-2 7054520525	30.08.2026	Cleaning - 100%	100%	Restoration of the boundary wall has been completed. All works proposed under Phase-I have been completed. The waterbody has been properly developed and rejuvenated. No desilting is required at present, as the waterbody is in satisfactory condition.	provision of water from DIB- 0%	The civil work proposed under Phase-II have been completed. However, the waterbody is in dry condition.							
99	Smriti Van Narela	Hurt.	Narela assembly	North	28°50'51.4"N 77°06'18.4"E	2.63	0		300 (Approx. capacity increased due to cleaning)	2.67	26700	Sh. Duni Ram Meena EE/HCD-5 Mob-7042731470	30.08.2026	Cleaning - 100%	100%	Works under phase I completed	New Railing work - 0% Pipeline work - 0% Footpath - 0% Signage - 0%	The estimate for Phase-I works, comprising installation of fencing around the lake and laying of pipelines for channelizing water from the catchment areas into the lake, was submitted. A/N & M/O & T/S done, NOT yet to be issued by the competent authority. Works under Phase II will be completed by 31 March 2027. Perennial water supply for maintaining the water level in the lake is proposed to be provided by the DIB, as per DIB, Letter No.						
100	Aashra Kunj(Ph-I) (Dusse, Park, Kalaji VC park around Kalaji Temple) Gurji (Park neara F/B)	Hurt.	Kalaji	South East	28°39'07.7"N 77°15'14.9"E	1.01	418.06	200.67	0.14	30300	Sh. Ashutosh Upadhyay EE/HCD-3 9355899127	30.08.2026	Cleaning - 100% Excavation - 100%	100%	Surface excavation, dredging, desilting and cleaning of weeds and jungle have been completed.	Stone Pitching- 0% Fencing - 0% pipeline - 0% Direction board - 0% Grill - 0% RCC Pipe - 0%	The estimate for Phase-I works comprising installation of fencing around the lake, signage boards and laying of pipelines for channelizing water from the catchment areas into the lake and other misc works is under tendering process and Works under Phase II will be completed by 30 April 2027. The preliminary estimate for water supply through STP for Phase II has been submitted for sanction of Administrative Approval and Expenditure Sanction (A/N & T/S) by the concerned authority.							

101	Bhatnag Jhangiporai, Behind Sanjay Enclave	Hurt.	Baoli Assembly	North West	28.7551 °N 77.1608 °E	2.162	0	450 (Approx. capacity increased due to cleaning)	2.37	23700	Sh. Duni Ram Mouza ELKND-1 Mob-7042731470	30.08.2026	Cleaning - 100%	100%		Works under phase I completed	Grid repair - 0% MCC Pipe - 0%	The preliminary estimate for water supply through STP for Phase II has been submitted for sanction of Administrative Approval and Expenditure Sanction (A/A & E/S) by the competent authority. The work shall be completed within 180 days from the date of award of the work. Accordingly, the tentative date of completion of the work envisaged under Phase II is 30.04.2027.					
-----	--	-------	----------------	------------	--------------------------	-------	---	---	------	-------	---	------------	-----------------	------	--	-------------------------------	-----------------------------------	--	--	--	--	--	--