

DELHI DEVELOPMENT AUTHORITY
ENGINEERS
CHIEF ENGINEER [DWARKA]

No. CE/DWK/Conf./2011/116.

Dated: 30.6.2011


To

The Secretary (CRB),
Delhi Development Authority,
Vikas Minar, I.P. Estate,
NEW DELHI.

Subject:- Performance report of M/s. Gaur Construction Co.
(Class-1 Contractor).

Please find enclosed herewith the performance report of M/s. Gaur Construction Co. (Class-I Contractor) R/o J-2/8, Khirki Extension, Malviya Nagar, New Delhi – 110 017 for the work of D/o 224.90 Hect. of land at Sector 16 (b) (c) & (d), Dwarka, Phase-II, SH: C/O 30 M RW road in Sector 16-B Dwarka Phase-II duly countersigned by the undersigned for necessary action at your end.

Encl: As stated above.


[ER. S.R. SOLANKI]
CHIEF ENGINEER [DWARKA]

- (1) In case of enlistment- Works completed, in progress & secured during the last five years or
 (2) In case of revalidation- List of works completed, in progress & secured during last enlistment/revalidation period
 [Add additional sheets, if necessary]

S. No.	Name of work & Agreement No.	Date of start	Date of completion		Reasons for delay & compensation levied, if any	Tendered Amount	Gross Amount of the completed work	Net amount received	Name, designation & complete address of the authority for whom the work was done
			Stipulated	Actual					
	210 124.90 hect. of land at Sar.1610 + 16 (a) 0.24 x 1118 511-40 30m 4/10 land in Sar.16 (B) subk 16.11 (and about 7 hect. 42 101 days of 1 year) Agr. No. 81 EE/1005/10/10/05-06	27.05.2005	26-11-2005	30.7.07	407 granted without delay of compensation by Competent authority.	Rs. 1,75,00,052/-	4,578,14,325/-	Rs. 5,41,87,109/-	EE 160 D-15/DOA LAKSHY MANDE Kirti Nagar New Delhi

[Signature]

Contractor's Signature

**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 14-6-06 to 13/6/2011.
2. Name & Address of contractor: M/s Gaur Constr. Co. J-2/8 Kirti Enclave, Malviya Nagar N. Delhi.
3. Class, Category and Enlistment No.: I (B+R) (Class one (B+R) F4 (B) 72-1 Mik/ Dh/ I/ 189 dt-15/6/10)
4. Name & address of enlisting authority: D. D. A.
5. Name of Work: D/O 124. 40 H-4. B. Land of Sec. 16 (b) + (c) + (d) at DML PNH, SH-4 to 30th NW Road & Sec. 16 (b) DML PNH, Land PA, Trestant 40 W/40/4 R-0.
6. Agreement No.: 8/EE/104-15/00A/05-06
7. Name & Address of Division: W. D. 15/00A Lakkar Mandi, Uti Nagar New Delhi.

Sl.	Item	Related Work
8.1	Estimated Cost/Tender amount	<u>Rs. 1,57,53,059/- / Rs. 15,00,052/-</u>
8.2	Stipulated date of Commencement & Completion	<u>27-5-05 / 26-11-05</u>
8.3	Percentage progress with date/actual date of completion	<u>100% / 20.7.07</u>
8.4	Gross amount of final bill/work done	<u>Rs. 5,78,14,225/-</u>
8.5	Amount of compensation levied, if any	<u>No</u>
8.6	Amount of reduced rate items, if any	<u>No</u>
8.7	Did the contractor go for arbitration ?	<u>No</u>
8.8	If yes, total amount claimed and amount awarded	


Signature of the Contractor ✓

PART II

(To be filled by the department)

- 9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.


Cont.


ANNEXURE VII

Part - III


(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 14-6-06 to 13-6-11
2. Name & Address of contractor: 413 Gour Consty. Co., J-2/1/K/1/Li Extra, Malviya Nagar New Delhi.
3. Class, Category and Enlistment No.: I (B2R) (Class one) (B2R) F4 (S) 7L/Mix/07/3/189 dt 15/01/01
4. Name & address of enlisting authority: D.D.A.
5. Name of Work: D/O dt 24.9.04 Hoad of Land at S-1/6 (b) (c) & (d) at Outer Ring Road - 4030 m R/W Road in Sec. 16/4 Outer Ring Road Dh. Treatment & widening of Road.
6. Agreement No.: S/EE/WMS/191A/ES-06.
7. Name & Address of Division: W.D.15/D.D.A. Lakhya Mandi Kirti Nagar New Delhi, N.S.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor.
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor


 Reporting Officer (Designation and Address)

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor


 Reviewing Officer (Designation & Address)
 SE/CC-17


 Const.

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 14.6.2006 to 13.6.2011
2. Name & Address of contractor: M/s Gaur Constn. Co.; 5-21, Kirti Enclave, Malviya Nagar, New Delhi-
3. Class, Category and Enlistment No.: I (BGR) [Class one] (BGR) F4 (B) 22/misc/189/184 dt. 15.6.01
4. Name & address of enlisting authority: D.D.A.
5. Name of Work: D/o 224.9 Hect. of land at Sect. 16 (B) (C) & (d) at Dwarles, Phase - II
6. Agreement No.: B/EE/WD-15/DDA/2005-06. SH:- 4030M R/W road in Sect. 16 (B), DDLK-PH-II (2nd phase treatment/widening of road)
7. Name & Address of Division: WD-15/DDA/Lakshmanpuri, Kirti Nagar, N. Delhi

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designation and Address)

30/6/11
CE (D&A)
DDA