

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-10
 2. Name & Address of contractor: M/s S. Kumar & Co., Flat No.-69, DDA SFS Flat, Pocket-1, Sector-22, Dwarka, New Delhi-110077
 3. Class, Category and Enlistment No.: Class-II (Civil) No. F4(8) 72/Misc/PI IX/II/Secy/CRB/634
 4. Name & address of enlisting authority: Secretary (CRB) DDA
 5. Name of Work: Common wealth games 2010 at R.K. Khanna Stadium
 6. Agreement No.: 75/EE/SWD-5/DDA/09-10. Park Hauz Khas to facilitate the parking space & walkways of R.K. Khanna Stadium
 7. Name & Address of Division: SWD-5, Sarita Vihar, New Delhi

Sl.	Item	
8.1	Estimated Cost/Tender amount	RS. 7795949/- & RS. 7295534/-
8.2	Stipulated date of Commencement & Completion	07-03-2010 & 06-06-2010
8.3	Percentage progress with date/actual date of completion	100% & 22-09-2010
8.4	Gross amount of final bill/work done	RS. 9539114/-
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration ?	-
8.8	If yes, total amount claimed and amount awarded	-


Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.


Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2009-10
- 2. Name & Address of contractor: M/s S. Kumar & Co., Flat No 69, DDASA Flat, Pocket - 1 Sector-22, Dwarka, New Delhi - 110077
- 3. Class, Category and Enlistment No.: Class-II (Civil) No. F4(8) 72/misc/ Pt. II/II/Secy/CRB/634
- 4. Name & address of enlisting authority: Secretary (CRB) DDA
- 5. Name of Work: Common wealth Games 2010 at R.K. Khanna Stadiums
- 6. Agreement No.: 75/EE/SWD-5/DDA/09-10 SH: Improvement of walk ways, Parking & Providing, fixing of gates at Drift Park Hasakher to facilitate the parking space & walkways of R.K. Khanna Stadium.
- 7. Name & Address of Division: SWD-5, Sanita vihar, New Delhi

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)
~~Executive Engineer~~
South Western Division-5
Delhi Development Authority
 25/8/11 25.9.11

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)
~~Executive Engineer~~
Chief Circle-I, DDA
Munirka, New Delhi-67
 27/10/11

**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2010-11
2. Name & Address of contractor: M/s S. Kumar & Co., Flat No 69, DDA SFS Flat, Pocket-1 Sector 22, Dwarka, New Delhi - 110077
3. Class, Category and Enlistment No.: Class-II (Civil) No. F4(8)72/Misc Pt II/II (Jany)/CRB/634
4. Name & address of enlisting authority: Secretary (CRB) DDA
5. Name of Work: Acquisition/Protection of DDA land
6. Agreement No.: 104/EE/SWD-5/DDA/10-11
7. Name & Address of Division: SWD-5, Sarita Vihar, New Delhi

Sl.	Item	
8.1	Estimated Cost/Tender amount	RS 44,34,215/- & RS. 73,37,180/-
8.2	Stipulated date of Commencement & Completion	11.02.2011 & 10.08.2011
8.3	Percentage progress with date/actual date of completion	60% (Work in Progress) Apprx.
8.4	Gross amount of final bill/work done	RS. 42,98,798/-
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration?	-
8.8	If yes, total amount claimed and amount awarded	-

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2010-11
- 2. Name & Address of contractor: M/s S. Kumar & Co., Flat No. 69, DDA SFS Flat, Pocket -1 Sector-22, Dwarka, New Delhi - 110077
- 3. Class, Category and Enlistment No.: CLASS-II (Civil) No. F4(8)72 / Mix/ Pt II/II/Secy/CRB/634
- 4. Name & address of enlisting authority: Secretary (CRB) DDA
- 5. Name of Work: Acquisition/Protection of DDA land.
- 6. Agreement No.: 104/EE/SWD-5/DDA/10-11 ✓ SH:- Construction of rubble masonry boundary wall of DDA land at maidan Garhi (Tilbath valley) Bio-Diversity Park
- 7. Name & Address of Division: SWD-5, Sarita Vihar, New Delhi

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor ✓
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor ✓
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor ✓
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor ✓
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor ✓

Executive Engineer
South Western Division-6
Delhi Development Authority
25/3/11

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor ✓
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor ✓

Supervising Engineer
OMI Circle-4, DDA
Munirka, New Delhi-67
14/10/11