

182


ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period:
- 2. Name & Address of contractor: M/s Vats Builders, HNo-206 VPPO-Badli, Delhi-110042
- 3. Class, Category and Enlistment No.: II (Civil) F4 (C) 72 / Misc. I Pt IV / II / Secy. / CRB / 291
- 4. Name & address of enlisting authority: CRB / 1st floor, Vibas Minar New Delhi-110002 at 18.5.07
- 5. Name of Work: D/o 119 Hect. of land in sector-31/32 Phase IV & V Rohini SH-C/O
- 6. Agreement No.: 03/EE/RPD-4/DDA/11-12 | 18 mtr x 9 mtr road (internal) packet-1
- 7. Name & Address of Division: RPD-4, G. Block Mangal Puri, Anandihar More Block-A, sector-32, Rohini

Sl.	Item	
8.1	Estimated Cost/Tender amount	13560,093/- 131,89,643/-
8.2	Stipulated date of Commencement & Completion	18-7-11, 17-11-11
8.3	Percentage progress with date/actual date of completion	100%, 13-3-2012
8.4	Gross amount of final bill/work done	14000000=00 (Approx.)
8.5	Amount of compensation levied, if any	EOT under process
8.6	Amount of reduced rate items, if any	No
8.7	Did the contractor go for arbitration?	No
8.8	If yes, total amount claimed and amount awarded	N/A


Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.


Executive Engineer
RPD-4/DDA

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E ✓	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *M/s Vats Builders, HNo-206, V&PO - Badli, Delhi - 4*
3. Class, Category and Enlistment No.: *II (Civil) A, 4(8) 72/misc. /A. IV/II/Secy./CRB/291*
4. Name & address of enlisting authority: *DDA, CRB, 1st floor, Vikas Minar, New Delhi - 0*
5. Name of Work: *D/O 119 Hect. of land in sector - 31 & 32 Phase IV & V Rohini Stt. - C/1*
6. Agreement No.: *03/EE/RPD-4/DDA/2011-12*
7. Name & Address of Division: *RPD-4, G Block, Mangolpuri, Anandika Marg, Block-A sector-32 Rohini*

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	<i>Sound</i>
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

[Signature]
Reporting Officer (Designation and Address)
Executive Engineer
DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	<i>Sound</i>
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

[Signature]
Reviewing Officer (Designation & Address)
7/5/12
सि. वरि-6, रोहिणी,
दि. वि. प्रा., दिल्ली-110

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: M/s Vats Builders H.No. 206 VSPo - Badli, Delhi

3. Class, Category and Enlistment No.: II (CIVIL) P4 (8) 72/misc. (Pt II) / Secy / CRB (241)

4. Name & address of enlisting authority: DDA / CRB, 1st floor, Vihar Minar, Delhi - 110002 dt 18-5-07

5. Name of Work: D/O 119 Hect. of land in sector - 31 & 32 Rohini Ph IV, Delhi

6. Agreement No.: 03/EE/RPD-4/DDA SHI - c/o 12mtr 9mtr RLW road (internal), 2011-12 in ph-1 Block - A Sector - 32 Rohini

7. Name & Address of Division: RPD-4 of Block Mangodpuri Avantibahar, Delhi

13.1	Quality of work	Outstanding/Very good/Good/Satisfactory /Poor
13.2	Comments on capability of contractor	Good
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

[Signature]

Countersigning Officer (Designation and Address)

Executive Engineer
R.P.D.-4/DDA

194

ANNEXURE VII PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: M/s Vats Builders, H.No. 206 VSPD - Badli, Delhi
3. Class, Category and Enlistment No.: II (CIVIL) F4(8)72/misc./Pt. IV/II/Secy/CRB/291
4. Name & address of enlisting authority: DDA/contractor Registration board, at-18-5-07 Ist floor
5. Name of Work: D/O Land at Rohini Vibas Minar, New Delhi, 110002
6. Agreement No.: 1EE/RPD-6/DDA
7. Name & Address of Division: RPD-6, DDA Deepali Chowk sec-3 Rohini Sector-18, Rohini

Sl.	Item	
8.1	Estimated Cost/Tender amount	4006258/5490066/-
8.2	Stipulated date of Commencement & Completion	7-1-08, 6-5-08
8.3	Percentage progress with date/actual date of completion	100%, 8-9-2008
8.4	Gross amount of final bill/work done	7145456 = 40
8.5	Amount of compensation levied, if any	No
8.6	Amount of reduced rate items, if any	No
8.7	Did the contractor go for arbitration?	No
8.8	If yes, total amount claimed and amount awarded	N/A

For M/s Vats Builders
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly /not/ fully attributable to contractor.

10.0 Note : After submission of Annexure-VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *M/S Vats Builders, H No-206, V8 Po - Badli Delhi*
3. Class, Category and Enlistment No.: *II (CIVIL) F4 (8) 72 / MISC. / Pt. II / II / Secy. / CRB / 29)*
4. Name & address of enlisting authority: *DPA, CRB, Ist. floor, Vihar Minar New Delhi dt-18-5-07.*
5. Name of Work: *D/O Land at Rohini Ph-II SH:- P/L left out works of SW drain in Block-H, Sector-18, Rohini.*
6. Agreement No.:
7. Name & Address of Division: *RPD-6/DPA, Deepali Chowk, Sector-3 Rohini*

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	<i>Satisfactory</i>
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

25/12
Reporting Officer (Designation and Address)

शिक्षण विभाग
सिंहली परियोजना खण्ड-1
सिंहली विकास प्राधिकरण

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	<i>Contractor is quite capable & sound</i>
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

25/12
Reviewing Officer (Designation & Address)

Er. S.K. GUPTA
Suptdg. Engineer
Civil Circle-14/D.D.A.