

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-2010
2. Name & Address of contractor: M/s N.G. Builders T-24 Indira Colony Narela Delhi-40
3. Class, Category and Enlistment No.: III, B2R/10/2002/B2R F4(8)72/min/IV/III/CRB 1656/dt 5-8-2002
4. Name & address of enlisting authority: CRB, DDA
5. Name of Work: D/O Land for Sector A-1 to A-4 Narela Project Ph-I
6. Agreement No.: SH: 40 Boundary wall in green belt along RCC Box Drain
7. Name & Address of Division: 41/EE/ND-4/ DDA/2009-10 ND-4

Sl.	Item	
8.1	Estimated Cost/Tender amount	5818971/4549702
8.2	Stipulated date of Commencement & Completion	
8.3	Percentage progress with date/actual date of completion	30-4-2010/1/9/2010
8.4	Gross amount of final bill/work done	5529104/-
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration?	- No -
8.8	If yes, total amount claimed and amount awarded	- No -

[Signature]

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.
Delay is partly/not/ fully attributable to contractor.

[Signature] 23/5/12

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

146

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2009-10
- 2. Name & Address of contractor: M/s N. G. Builders T-24 Gurgaon Colony Narela Delhi-40
- 3. Class, Category and Enlistment No.: III, B & R
- 4. Name & address of enlisting authority: CRB, D.D.A.
- 5. Name of Work: D/O Land for Sector A-4 to A-4 Narela Project Ph-I -
- 6. Agreement No.: SH: C/O Boundary Wall in green belt along R.C.C. Box drain
- 7. Name & Address of Division: 41/57 ND-4/DDA/2009-10
ND-4/DDA Narela

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)
 10th IV दि.वि.भा. Executive Engineer
 नरेला दिल्ली-40 Northern Division -IV
 Delhi Development Authority
 Narela, Delhi-110040

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)
 H. O. CHAUHAN
 Superintending Engineer
 Civil Circle-8 (NZ)
 Delhi Development Authority
 Vikas Minar, New Delhi-1

145

ANNEXURE VII

Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: M/S N.G. Builders T-24 Indira Colony Narela Delhi-40
3. Class, Category and Enlistment No.: III B & R
4. Name & address of enlisting authority: C.R.B, D.D.A.
5. Name of Work: D/O Land for sectors A-1 to A-4 Narela Project Ph-I
6. Agreement No.: C/O Boundary wall in Green belt along R.C.C. Box drain
7. Name & Address of Division: A/EE/ND-4/DDA/2009-10

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designation and Address)