

137

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:
2. Name & Address of contractor: *Avtar Singh Scoria B-55 Anjan Nagar 110029*
3. Class, Category and Enlistment No.: *Class III (B2R) 7413 dated 23/6/86*
4. Name & address of enlisting authority: *Delhi Development Authority (Vikas Minor)*
5. Name of Work: *D/O Archiological Park at Mehroli, SH. C/OSW Dastin W/A RCE/PC*
6. Name & Address of D.D.A. Division: *SA D.K. Ahluwalia, E.E, S.W.D-2 Vasant Kunj.*

Sl.	Item	
7.1	Agreement No.	<i>32/EE/SWD-2/DDA/08-09</i>
7.2	Estimated Cost/Tendered amount	<i>2370469/- / 3402928/-</i>
7.3	Stipulated date of Commencement & Completion	<i>30-8-08 / 29-10-08</i>
7.4	Percentage progress with date/actual date of completion	<i>100% / 27-07-09</i>
7.5	Gross amount of final bill/work done	<i>RS- 36,97,679-00</i>
7.6	Amount of compensation levied, if any	<i>NIL</i>
7.7	Amount of reduced rate items, if any	<i>NIL</i>
7.8	Did the contractor go for arbitration ?	<i>NO</i>
7.9	If yes, total amount claimed and amount awarded	<i>N/A</i>

Avtar Singh
 Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

132

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor:
- 3. Class, Category and Enlistment No.:
- 4. Name & address of enlisting authority:
- 5. Name of Work
- 6. Name & Address of D.D.A. Division:

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)
(Signature)
 Assistant Engineer-
 SWD-2/DDA

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor


11.2.6. General Remarks* outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)
(Signature)
 अधिकारी अभिनव
 EESWD2 इन्जि० प० खण्ड-2
 Vasant Kumar दिल्ली विकास प्राधिकरण
 DDA नम्बर DDA नम्बर
 ई ई दिल्ली-110037

SECC-1

(M) 98105 71966

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


Counter Signing Officer (Designation & Address)

J. P. VERMA
Superintending Engineer
Civil Circle-1, DDA

*General remarks may include excessive cutting/over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.

138

ANNEXURE VII - Page 1
CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:
2. Name & Address of contractor: Atar Singh Seena, JSS Arjan Nagar No-22
3. Class, Category and Enlistment No.: class II (B2R) 7417/ date 6/11/1989
4. Name & address of enlisting authority: Delhi Development Authority, Vikas Sadan
5. Name of Work c/o Press building SH-additional floor (2nd floor in Press building
6. Name & Address of D.D.A. Division: S.K. Garg, EE, SEED-11 Vikas Sadan

Sl.	Item	
7.1	Agreement No.	
7.2	Estimated Cost/Tendered amount	58/EE/SEED-11/D.D.A/2006-7
7.3	Stipulated date of Commencement & Completion	31.7.02/31.9.08/6/08
7.4	Percentage progress with date/actual date of completion	12-02-2007/11-2-08
7.5	Gross amount of final bill/work done	100% 7/07/08
7.6	Amount of compensation levied, if any	3879207/-
7.7	Amount of reduced rate items, if any	NO
7.8	Did the contractor go for arbitration?	NA
7.9	If yes, total amount claimed and amount awarded	NO NA

Atar Singh
 Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly not/ fully attributable to contractor.

ER. GULZAR AHMAD
 Assistant Engineer - IV

Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

157

Part - III (Serial 1 to 6 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor: *M/s Avtar Singh Seena & Co. Arjun Nagar N. Delhi*
- 3. Class, Category and Enlistment No.: *class III (BEER) 7417 dt 6/11/1985*
- 4. Name & address of enlisting authority: *D D A Vikas Sadan (L.R.B) Additional Home (2nd floor) in Press Building South Eastern Division II*
- 5. Name of Work: *ego Press Building at vikas sadan*
- 6. Name & Address of D.D.A. Division: *South Eastern Division II*

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* *outstanding/Very good/Good/Satisfactory/Poor*

Reporting Officer (Designation and Address) *8/10/10*

ER. GULZAR AHMAD

Assistant Engineer -IV

South Eastern Division No. XI

D.D.A. Vikas Sadan I.M.S.

New Delhi - 110023

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6. General Remarks* *outstanding/Very good/Good/Satisfactory/Poor*


Reviewing Officer (Designation & Address)

Executive Engineer

South Eastern Division-XI

D.D.A. Vikas Sadan, N. Delhi

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor
12.2.6	General Remarks*	Outstanding/Very good/Good/Satisfactory/Poor


 Counter Signing Officer (Designation & Address)

*General remarks may include excessive cutting /over writing in tenders, unsubstantiated allegations, misbehavior, theft of Govt. material, responsiveness, litigative mindedness, conduct etc.