

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

136

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: *Sh. J. P. Kapoor*
3. Class, Category and Enlistment No.:
4. Name & address of enlisting authority: *C. B. Vikram Singh*
5. Name of Work: *Providing additional facilities at 860/830 DUS (two rooms with lounge)*
6. Agreement No.: *20/EE/SWD/2009-10*
7. Name & Address of Division: *EE/SWD/DDA Vasant Kunj*

| Sl. | Item | | |
|-----|---------------------------------------------------------|---------------------|-------------------------------|
| 8.1 | Estimated Cost/Tender amount | <i>18,13,850-00</i> | <i>23,05,840-00</i> |
| 8.2 | Stipulated date of Commencement & Completion | | <i>03-2-2010 / 02-02-2010</i> |
| 8.3 | Percentage progress with date/actual date of completion | | |
| 8.4 | Gross amount of final bill/work done | | <i>Rs 25,46,572-00</i> |
| 8.5 | Amount of compensation levied, if any | | <i>N.A.</i> |
| 8.6 | Amount of reduced rate items, if any | | <i>N.A.</i> |
| 8.7 | Did the contractor go for arbitration ? | | <i>N.A.</i> |
| 8.8 | If yes, total amount claimed and amount awarded | | <i>N.A.</i> |

Signature of the contractor
J. P. Kapoor

PART II

(To be filled by the department)
9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer
A. K. Singh

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

| Class | I | II | III | IV | V |
|-------------------|-----|-----|-----|----|----|
| Reporting Officer | E.E | E.E | EE | AE | AE |
| Reviewing Officer | S.E | S.E | SE | EE | EE |

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII
Part - III

129

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *Sh. J. P. Kapoor*
3. Class, Category and Enlistment No.:
4. Name & address of enlisting authority: *C.R.B. Vikas mine*
5. Name of Work : *providing additional facility of 260/830 D.D. (two rooms with land)*
6. Agreement No. : *20/EE/SWDY/2009-10*
7. Name & Address of Division: *20/EE/SWDY/DDA-Vafantkin - chidamb equipment of D.G. Vafantkin*

| | | |
|--------|--------------------------------------|------------------------------------------------|
| 11.1 | Quality of work | Outstanding/Very good/Good/ Satisfactory /Poor |
| 11.2 | Comments on capability of contractor | |
| 11.2.1 | Technical proficiency | Outstanding/Very good/Good/Satisfactory /Poor |
| 11.2.2 | Financial soundness | Outstanding/Very good/Good/Satisfactory /Poor |
| 11.2.3 | Mobilizations of adequate T&P | Outstanding/Very good/Good/Satisfactory /Poor |
| 11.2.4 | Mobilizations of man power | Outstanding/Very good/Good/Satisfactory/ Poor |
| 11.2.5 | General behavior | Outstanding/Very good/Good/Satisfactory /Poor |

AKD
(CAKONHA) *EE/SWDY*
Reporting Officer (Designation and Address)

| | | |
|--------|--------------------------------------|----------------------------------------------|
| 12.1 | Quality of work | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2 | Comments on capability of contractor | |
| 12.2.1 | Technical proficiency | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.2 | Financial soundness | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.3 | Mobilizations of adequate T&P | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.4 | Mobilizations of man power | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.5 | General behaviour | Outstanding/Very good/Good/Satisfactory/Poor |

7/16/2012
Reviewing Officer (Designation & Address)
SR 00-15

132

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRE))

1. Period:
2. Name & Address of contractor: *SH J.P. Kapoor*
3. Class, Category and Enlistment No.:
4. Name & address of enlisting authority: *CRB Utkal mines*
5. Name of Work: *Providing additional facilities of 860/830 DUS (two room with lounge) on the east side of D-6 Udfantken*
6. Agreement No.: *07/EE/SWDU/09-10*
7. Name & Address of Division: *EE/SWDU/ DDA Udfantken*

*SH-05Nes anti
ficial recharge
structure S1, S2 S3
S4 S5 (Rainwater)
requesting a plot
G. sector
Udfantken*

| Sl. | Items | |
|-----|---------------------------------------------------------|------------------------------|
| 8.1 | Estimated Cost/Tender amount | <i>3294679 / 3530568 = 0</i> |
| 8.2 | Stipulated date of Commencement & Completion | <i>6-8-09 / 14-10-09</i> |
| 8.3 | Percentage progress with date/actual date of completion | |
| 8.4 | Gross amount of final bill/work done | <i>Rs 4248210 = 0</i> |
| 8.5 | Amount of compensation levied, if any | <i>N.A.</i> |
| 8.6 | Amount of reduced rate items, if any | <i>N.A.</i> |
| 8.7 | Did the contractor go for arbitration? | <i>N.A.</i> |
| 8.8 | If yes, total amount claimed and amount awarded | <i>N.A.</i> |

Signature of the contractor
Jadhav

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer
Sachin

10.0 Note: After submission of Annexure VII by contractor, reporting officer shall send the Report and Demand to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

| Class | J | K | L1 | L2 | V |
|-------------------|----|----|----|----|----|
| Reporting Officer | SE | SE | SE | AE | AE |
| Reviewing Officer | SE | SE | SE | EE | EE |

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

131

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2. Name & Address of contractor: SH JF Kapoor

3. Class, Category and Enlistment No.:

4. Name & address of enlisting authority: CRB Vikas Mishra

SH-AS No. artificial rock edge structure S1 S2 S3 S4 S5 (Reinforced requesting at Kt & S. Vajant Kery)

5. Name of Work: providing additional facilities of 860/830 D.R. (ter) work with land on the east side of D-6 Vajant Kery

6. Agreement No.: 07/SE/SW/1/09-10

7. Name & Address of Division: SE/SW/1/DDA/Vajant Kery

| | | |
|--------|--------------------------------------|----------------------------------------------|
| 11.1 | Quality of work | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2 | Comments on capability of contractor | |
| 11.2.1 | Technical proficiency | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.2 | Financial soundness | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.3 | Mobilizations of adequate T&P | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.4 | Mobilizations of man power | Outstanding/Very good/Good/Satisfactory/Poor |
| 11.2.5 | General behavior | Outstanding/Very good/Good/Satisfactory/Poor |

AKU 25/11/2015 (AKUHA) 5B/SW/4
Reporting Officer (Designation and Address)

| | | |
|--------|--------------------------------------|----------------------------------------------|
| 12.1 | Quality of work | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2 | Comments on capability of contractor | |
| 12.2.1 | Technical proficiency | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.2 | Financial soundness | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.3 | Mobilizations of adequate T&P | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.4 | Mobilizations of man power | Outstanding/Very good/Good/Satisfactory/Poor |
| 12.2.5 | General behaviour | Outstanding/Very good/Good/Satisfactory/Poor |

11/11/2015
Reviewing Officer (Designation & Address)
SECC-15