

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 2009-10
- 2. Name & Address of contractor: M/S V.K. CONSTRUCTION CO
- 3. Class, Category and Enlistment No.: III (CRB) D.D.A.
- 4. Name & address of enlisting authority:
- 5. Name of Work: C/O WATER BODY, Sinking tubewell including C/O pump house, red
- 6. Agreement No.: 1ST EET/POST 2009/09-10 BAJRI PATNAK VINOD NAAGER
- 7. Name & Address of Division: E.E. E.D.S. D.D.A. Dilshad Garden Delhi

Sl.	Item	
8.1	Estimated Cost/Tender amount	R 2092518=0 / R 26,49,501=0
8.2	Stipulated date of Commencement & Completion	23-10-09
8.3	Percentage progress with date/actual date of completion	28-12-09
8.4	Gross amount of final bill/work done	R 46,74,988=0
8.5	Amount of compensation levied, if any	NO
8.6	Amount of reduced rate items, if any	NO.
8.7	Did the contractor go for arbitration?	NO.
8.8	If yes, total amount claimed and amount awarded	N/A

Signature of the contractor *[Signature]*

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 2006-07.
- 2. Name & Address of contractor: M/S V.K. CONSTRUCTION CO (692/B Gali no.5 Jyoti Colony Shahdara Delhi)
- 3. Class, Category and Enlistment No.: III B2A DDA
- 4. Name & address of enlisting authority: III B2A DDA
- 5. Name of Work: C/O SNO PUMP house and P/6 C.I. Water line from UNO Tubewell to underground tank P/6 C.
- 6. Agreement No.: 4/EE/ED-12/DDA-2006-07.
- 7. Name & Address of Division: ED-12 DDA

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs. 155,155.00 / Rs. 1938616.00
8.2	Stipulated date of Commencement & Completion	18-11-06 / 17-1-07
8.3	Percentage progress with date/actual date of completion	15-3-07
8.4	Gross amount of final bill/work done	11879427 / Rs. 20,908361
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration ?	N.A.
8.8	If yes, total amount claimed and amount awarded	N.A.

*Sharma*  
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.




ANNEXURE VII  
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2006-07.
- 2. Name & Address of contractor: M/S V.K. Construction Co
- 3. Class, Category and Enlistment No.: III B2RADA.
- 4. Name & address of enlisting authority: III B2RADA.
- 5. Name of Work: C/O SNO Pump house 2 P/L G.Water line from 4 no Tubewell to underground pipe P.K.C.
- 6. Agreement No.: 4/EE/ED-12/DDA-2006-07.
- 7. Name & Address of Division: EE. ED-12. D.D.A. Greeta Colony Delhi.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

  
 Reporting Officer (Designation and Address)  
 Assistant Engineer  
 Eastern Division  
 D.D.A.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor


  
 Reviewing Officer (Designation & Address)  
 Executive Engineer,  
 Eastern Div. No. 12,  
 D.D.A.

ANNEXURE VII  
Part - IV

[This part needs to be filled up when the cost of the Work is more than Rs. One Crore.]  
(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period:
- 2. Name & Address of contractor: M/S V.K. Construction Co (Bpe-B-Gulme I Jyoti Colours Delhi)
- 3. Class, Category and Enlistment No.: III BEARD DA
- 4. Name & address of enlisting authority:
- 5. Name of Work: GOS NO PUMP HOUSE 2/PLCI WATERLINE IN UNO TUBEWELL W/UNDERGROUND PKTC.
- 6. Agreement No.: 4/EE/EP-12/ DDA-2006-07.
- 7. Name & Address of Division: EP-12 D.D.A

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Countersigning Officer (Designation and Address)  
  
 Vikas Mittal, DDA  
 11/5/14



ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2009-10
- 2. Name & Address of contractor: M/S V.K. Construction Co
- 3. Class, Category and Enlistment No.: III (B2R) in D.D.A.
- 4. Name & address of enlisting authority: E.E.E.D.S. D.D.A. DILSHAD GARDEN DELHI
- 5. Name of Work: c/o water body, sinking tubewell unclogging & pump house and baori PATH at Vinod Nagar
- 6. Agreement No.: 15/EE/EDS/DDA/2009-10
- 7. Name & Address of Division: E.E.E.D.S. D.D.A. DILSHAD GARDEN DELHI

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

*[Handwritten Signature]*

Reporting Officer (Designation and Address)

Assistant Engineer-II  
Eastern Division No.5  
D.D.A., New Delhi

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

15/7/11  
EXECUTIVE ENGINEER  
EASTERN DIVISION NO. 5  
D.D.A.

ANNEXURE VII  
Part - IV


[This part needs to be filled up when the cost of the Work  
is more than Rs. One Crore.]  
(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2009-10
- 2. Name & Address of contractor: M/S V.K. CONSTRUCTION CO. B-92 GALINDI, JYOTICALONY  
SHAHDADEEN DELHI 110032
- 3. Class, Category and Enlistment No.: III BSR DBA
- 4. Name & address of enlisting authority: DDA
- 5. Name of Work: DP Water body at Vinod Nagar (North) behind Market Dairy Bandarnagar  
East of Water body SINKING at Tubewell & 40 Red Banyi Path at Vinod Nagar
- 6. Agreement No.: IS/EC/ED-5/DBA/09-10
- 7. Name & Address of Division: ED-5/DBA

13.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
13.2	Comments on capability of contractor	
13.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
13.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
13.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
13.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
13.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

To Sect.

E.R. B I.D.-A-

Countersigning Officer (Designation and Address)  
  
 V.S. JAIN  
 Superintending Engineer  
 Civil Circle - I/D-5/D.A.  
 Vikas Minar, New Delhi