

67

ANNEXURE VII
PERFORMANCE REPORT OF WORKS


REF 1(5) BEI/5105/2009/145 PART I

28-26/2/11

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: TWO MONTHS.
2. Name & Address of contractor: ROBIN CONSTRUCTION CO. G-64, 1st FLOOR, PUSHKAR ENCLAVE, PASCHIM VIHAR, DELHI-110063.
3. Class, Category and Enlistment No.: IV, CIVIL, No:- F418) 72 MISC/PT44 SEC V/CRB-878 dated 10-12-2009
4. Name & address of enlisting authority: DDA, VIKAS MINAR, 1st FLOOR, I TO, DELHI.
5. Name of Work: M/O various paths 246.38 acres of land under North Zone. SH:- Making of basins Path with C.C kerb stone on both edges along length for jogging at Kanta Nehru Ridge PH-I.
6. Agreement No.: 8/EE/ND-5/PPA/09-10.
7. Name & Address of Division: NORTHERN DIVISION - 5, LAWARANJE ROAD, DELHI.

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs 14,00,691/- Rs 10,59,600/-
8.2	Stipulated date of Commencement & Completion	01/06/09 & 31/8/09
8.3	Percentage progress with date/actual date of completion	100%
8.4	Gross amount of final bill/work done	Rs 9,31,584/-
8.5	Amount of compensation levied, if any	NO
8.6	Amount of reduced rate items, if any	Nil
8.7	Did the contractor go for arbitration ?	NO
8.8	If yes, total amount claimed and amount awarded	- N.A -


Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/~~have been corrected wherever necessary.~~

Delay is partly /not/ ~~fully~~ attributable to contractor.


Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

F-1(22)/AE-IV/2

~~F-54783~~/RPD-6/DDA/2005-09/29.

ANNEXURE VII

PERFORMANCE REPORT OF WORKS

Dt. 1-3-11

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: **TWO MONTHS**
2. Name & Address of contractor: **ROBIN CONSTRUCTION CO. G-64, 1ST FLOOR, PUSHPAR ENCLAVE, PASCHEM VIHAR, DELHI-110063.**
3. Class, Category and Enlistment No.: **IV, CIVIL, NO:- F4(8)72 MISC/PT 44 SECY/CRB-878 dated 20/12/05.**
4. Name & address of enlisting authority: **D.P.A, VIKAS MINAR, 1ST FLOOR, ITO, DELHI.**
5. Name of Work: **Protection of Land in Rohini, PH II. SH:- C/o Boundary wall around the vacant lane for play field in sector-19, Rohini.**
6. Agreement No.: **12/EE/RPD-6/PPA/2005-09.**
7. Name & Address of Division: **R.P.D-6, Near, Deepali Chowk, DDA Buildings, Rohini**

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs 8,50,323/- - Rs 7,02,989/-
8.2	Stipulated date of Commencement & Completion	15-02-2009 -> 14-04-2009.
8.3	Percentage progress with date/actual date of completion	100 %.
8.4	Gross amount of final bill/work done	Rs 9,09,685/-
8.5	Amount of compensation levied, if any	NO
8.6	Amount of reduced rate items, if any	N/A
8.7	Did the contractor go for arbitration ?	NO.
8.8	If yes, total amount claimed and amount awarded	- N.A -

Signature of the contractor

PART II

(To be filled by the department)

- 9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/~~have been corrected~~ wherever necessary.
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

- 10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer who shall verify the Report. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: Two Months
2. Name & Address of contractor: ROBIN CONSTRUCTION CO. G-64, 1st FLOOR, PUSHPAR ENCLAVE DELHI-110063.
3. Class, Category and Enlistment No.: IV, CIVIL, NO:- F4(8)72 MISC/PT44SECY/CRB-878
4. Name & address of enlisting authority: D.D.A, VIKAS MINAR, 1st FLOOR, ITO, DELHI. Dt 20/12/09
5. Name of Work: M/O various Parks 296.38/Acres of land under North zone. SH:- Mahatma or Rajiv Park with C.C kerb stone on both edges along length for jogging at Vanda Nehru Park Ph-I
6. Agreement No.: 8/EE/ND-5/ODA/09-10.
7. Name & Address of Division: Northern Division - 5, Lawrence Road, Delhi.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

05/12/11
बसरी बंगला-5,
दिल्ली विकास प्राधिकरण

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

09/12/11
 Executive Engineer
 Northern Divn. No. 5
 D.D.A, Delhi-110035