

84

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:
2. Name & Address of contractor: M/S SOLANKI BUILDER'S VILLAGE NASIRPUR P.O PALAM NEW DELHI -110045
3. Class, Category and Enlistment No.: IV(BBR), F4(B)72/MISC/PT IV/IV/SECY/CRB/135
4. Name & address of enlisting authority: - D. D. A -
5. Name of Work: ^{M/o various colonies under DDA zone NAZUL II SH} → Improvement of Island AT T Junction of Road No -201 with nudge road.
6. Agreement No.: 41/EE/SWD-7/DDA/209-10/
7. Name & Address of Division: EX, ENG, SWD-7, DDA CENTRAL NURSERY SECTOR-5 DWARKA

Sl.	Item	
8.1	Estimated Cost/Tender amount	955050 / 1155132
8.2	Stipulated date of Commencement & Completion	18-11-09
8.3	Percentage progress with date/actual date of completion	100% 30-1-10
8.4	Gross amount of final bill/work done	1454221
8.5	Amount of compensation levied, if any	- Nil -
8.6	Amount of reduced rate items, if any	- Nil -
8.7	Did the contractor go for arbitration ?	- No -
8.8	If yes, total amount claimed and amount awarded	- Nil -

Mandeep Solanki
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. ...
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

Jewar Singh
Assistant Engineer-III
South Western Division No. 7
Delhi Development Authority

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.


ANNEXURE VII

Part - III


(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: M/S Solanki Builders Vill. Nalpur PO. Rahm New Delhi -110045
3. Class, Category and Enlistment No.: IF (B4R) F4 (8) 72 / misc / A / IF / Secy / CRB / 135
4. Name & address of entlisting authority: D.D.A.
5. Name of Work : m/e various colonies under DDA's zone stage A-C-II
SH-1 m/r of IS Road at Ted junction of Road no 201 at the stage of work
6. Agreement No. : III/EE/SWB-7, DDA/2009-10
7. Name & Address of Division: SWD-7 / D.D.A. / central Messing sector-5 DDA's zone

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor


 10/2/11
 Assistant Engineer-III
 South Western Division No. 7
 Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor


 10/2/11
 Reviewing Officer (Designation & Address)
 10 प० ख०-7, दि० वि० प्रा०
 केंद्रीय नर्सरी सेक्टर-5
 डारका, नई दिल्ली.

ANNEXURE VII
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period:
- 2. Name & Address of contractor: M/s SOLANKI BUILDER'S VILLAGE NASIRPUR P.O PALAM NEW DELHI - 110045
- 3. Class, Category and Enlistment No.: IV(BAR), F4(E)72/MISC/PTIV/SECY/CRB/135
- 4. Name & address of enlisting authority: - D.D.A -
- 5. Name of Work: ^{M/O OF VARIOUS COLONIES UNDER DWAKA ZONE NAZUL-II SA-> REPAIR OF BURAT GHUL AND RAISING OF} BOUNDARY WALL OF BARATGHAR E BLOCK NEAR SHANI BAZAR CHUK BINDPUR DDA FLAT POCKET-3 DWAKA
- 6. Agreement No.: 14/EE/SW.D-7/DDA/2010-11/
- 7. Name & Address of Division: EX, ENG, SWD-7, DDA, CENTRAL NURSERY SECTOR-5 DWARKA

Sl.	Item	
8.1	Estimated Cost/Tender amount	997846 / 764723
8.2	Stipulated date of Commencement & Completion	9-9-10
8.3	Percentage progress with date/actual date of completion	100% 25-10-10
8.4	Gross amount of final bill/work done	993108
8.5	Amount of compensation levied, if any	- Nil -
8.6	Amount of reduced rate items, if any	- Nil -
8.7	Did the contractor go for arbitration ?	- No -
8.8	If yes, total amount claimed and amount awarded	- Nil -

Mondeep S. D. S. S.
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part-I have been verified and found to be correct/have been corrected wherever necessary. ...
Delay is partly /not/ fully attributable to contractor.

Jayveer Singh
Assistant Engineer-III
South Western Division No. 7
Delhi Development Authority

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *m/s Salauki Builders via Noida Par PO, Palam New Delhi 110043*
3. Class, Category and Enlistment No.: *IV (CB&R) F4(E) 72/misc/pt IV/Secy/CRB/135*
4. Name & address of enlisting authority: *D.D.A.*
5. Name of Work: *m/s Varian colony and 8 blocks near Noida DK-II*
6. Agreement No.: *SH- Paper of Bawal Ghar and vicinity of boundary wall of Bawal Ghar E 14/EE/SWD/10/ND/2010-11 DDA plot part-3 Bawal*
7. Name & Address of Division: *SWD-4/ND/ND/ND, central Noida Sec-5 DDA office complex, Noida*

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Jaiver Singh
 10/2/11
 Assistant Engineer-III
 South Western Division No. 7
 Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

P. M.
 10/2/11
 Reviewing Officer (Designation & Address)
 अधिशासी अभियन्ता
 10907-7, दि०वि०प्रा०
 केंद्रीय नर्सरी सेक्टर-5
 द्वारका, नई दिल्ली.