

Office of the Ex Engineer

WDS/Vikas Mishra / DDA

No. F3(1) (E) II / WDS / DDA / 2011 / 5956 dt 18/3/11

To


✓ The Secretary
CRB cell / DDA
Vikas Mi - New Delhi

Sec: 3.16
18-3-11


Sub: Regarding submission of Performance Report
of work executed by M/s Bharat Constn. Co.

Ref: Fu(8)71/04/2010 IV (Civil) dt 18/8/11

Please find enclosed here with the "Performance Report" of work executed by M/s. Bharat Building Construction Co for further necessary action at above cited subject.


18/3/11
Executive Engineer
WDS/Vikas Mishra
DDA

Encl: As - Above
(Performance Report)

AS/CRB 2
18/3
Shubodh
for n.a. heads

23/3/11

ANNEXURE VII - Page 1

CONFIDENTIAL PERFORMANCE REPORT OF CONTRACTOR (ACRC)

Part I (To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19.0 of enlistment read with Table -I. One copy be submitted to EE/AE and other, containing acknowledgement of receipt and seal of Division/Sub Division office, be submitted to enlisting authority)

1. Period:
2. Name & Address of contractor: *M/S Bharat Builders Cot. Co. 464/10 Rampura Pali-35.*
3. Class, Category and Enlistment No.: *IV BPR. (4)72 (M) SC/PT I/IV / Secy / CRB / 136*
4. Name & address of enlisting authority: *CRB. DDA Vikas minor.*
5. Name of Work *Removal of vacant land NZ 34. of Boundary wall in Arund Purbat at different side*
6. Name & Address of D.D.A. Division: *WD-5 Vikas minor DDA*

Sl.	Item	
7.1	Agreement No.	<i>24/EE WD-5/DDA/2007-2008</i>
7.2	Estimated Cost/Tendered amount	<i>Rs. 824600 / Rs. 824396</i>
7.3	Stipulated date of Commencement & Completion	<i>24-12-2007 / 23-06-2008</i>
7.4	Percentage progress with date/actual date of completion	<i>25-7-08</i>
7.5	Gross amount of final bill/work done	<i>Rs 815718</i>
7.6	Amount of compensation levied, if any	<i>NO</i>
7.7	Amount of reduced rate items, if any	<i>NO</i>
7.8	Did the contractor go for arbitration?	<i>NO</i>
7.9	If yes, total amount claimed and amount awarded	<i>NA</i>

Landerp
Signature of the contractor

PART II (To be filled by the department)

8.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly / not/ fully attributable to contractor.

15/3/11
Signature of Divisional/Sub Divisional Engineer

9.0 Note : This performance report, duly completed by EE/AE handling the agreement, should be forwarded to reporting officer of corresponding Class of enlistment. The counter signing officer, after the report is duly completed, will forward the report to enlisting authority within two weeks of its receipt from the contractor.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	AE	AE	AE
Reviewing Officer	S.E	S.E	EE	EE	AE
Counter Signing Officer	CE	CE	SE	SE	E.E

Part - III (Serial 1 to 6 are repeat information for proper linkage)

1. Period:
2. Name & Address of contractor: *M/S Bharat Building Cntr. 464/10 Kampranelli - 35*
3. Class, Category and Enlistment No.: *IV BTR*
4. Name & address of enlisting authority: *C R B DDA Vloas Mizan*
5. Name of Work: *Fencing of vacant land NZ. St. - 90 Boundary wall in Amund Project at different sites*
6. Name & Address of D.D.A. Division: *WD-5 VIKAS MANE DDA*

10.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
10.2	Comments on capability of contractor	
10.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
10.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
10.2.3	Mobilizations of T&P	Outstanding/Very good/Good/Satisfactory/Poor
10.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
10.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

10.2.6 General Remarks* *outstanding/Very good/Good/Satisfactory/Poor*

[Signature]
Reporting Officer (Designation and Address)

11.1	Quality of work	outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of T&P	outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	outstanding/Very good/Good/Satisfactory/Poor

11.2.6 General Remarks* *outstanding/Very good/Good/Satisfactory/Poor*

[Signature]
Reviewing Officer (Designation & Address)

*Executive Engineer
Western Division
D.D.A.*