

52

ANNEXURE VII
PERFORMANCE REPORT OF WORK

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -1. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB).

1. Period: -2008-09
2. Name & Address of contractor: Sh. Daulat Ram, E.D-47, New Ashok Nagar, Delhi-76
3. Class, category and Enlistment No.: IV (B.S.R) No. F4(8)72/misc./Pt. IV/IV/Secy./CRB/36 Dt 7-3-2001
4. Name & address of enlisting authority: Secy. CRB, DDA, Vikas Minus, New Delhi-02
5. Name of work: M/c various colonies under E.2, S.H. P/L PVC line for utilization of treated sewage water in Kondli-Gharoli area.
6. Agreement No.: 126/EE/ED/12/DDA/08-09
7. Name & Address of Division: Eastern Div. No. 12, Greeta Colony, Delhi-31.

Sl.	Item	
8.1	Estimate Cost / Tender amount	1399824/1050665=00
8.2	Stipulated date of Commencement & Completion	20-10-08-19-2-09
8.3	Percentage progress with date /actual date of completion	100% - 19-1-09
8.4	Gross amount of final bill / work done	16,05,113=00
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration ?	-
8.8	If yes, total amount claimed and amount awarded	-

Daulat Ram
Signature of contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part -I have been verified and found to be correct /have been corrected wherever necessary.

~~Delay is partly /not/fully attributable to contractor.~~

Santlal Singh
10/1/11
Assistant Engineer IV
Eastern Division No. 12

[Signature]
10/1/11
अभिषेक अंभरनी
Sub Divisional Engineer
परी रोड-12, ग्रीटा कॉलोनी
दिल्ली-31

10.0 Note : After submission of Annexure VII ;by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E.	E.E.	E.E.	A.E.	A.E.
Reviewing Officer	S.E.	S.E.	S.E.	E.E.	E.E.

Note: The performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the work exceeds Rs. One Crore.


**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-10
2. Name & Address of contractor: Sh. Daulat Ram, ED-47, New Ashok Ngr, Delhi-96
3. Class, Category and Enlistment No.: IV (B&R) No. F4 (B) 72 / Misc. / Pt-IV / Secy. / CRB / 136 DT 7-3-00
4. Name & address of enlisting authority: Secy. CRB., DDA, Vikas Nagar, New Delhi-02
5. Name of Work: D/o water body in Smriti Van at Kendli-Gharoli. S17; C/O Red Baysi Path in Smriti Van at Kendli-Gharoli.
6. Agreement No.: 43/EE/ED.12/DDA/09-10.
7. Name & Address of Division: EE/ED.12, DDA, Greeta colony, Delhi-31.

Sl.	Item	
8.1	Estimated Cost/Tender amount	10,73,391 / 6,45,409 = 00
8.2	Stipulated date of Commencement & Completion	15-1-10 - 14-4-10
8.3	Percentage progress with date/actual date of completion	100% - 6-3-2010
8.4	Gross amount of final bill/work done	830896 = 00
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration ?	-
8.8	If yes, total amount claimed and amount awarded	-


 Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

~~Delay is partly/fully attributable to contractor.~~

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

**ANNEXURE VII
PERFORMANCE REPORT OF WORKS**

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2009-10
2. Name & Address of contractor: Sh. Daulat Ram, ED-47, New Ashok Ngr, Delhi-96
3. Class, Category and Enlistment No.: IV (B&R) No P. W (8) 72 / misc. / Pt IV / Secy / CRB / 136 Dt. 7-3-06
4. Name & address of enlisting authority: Secy., CRB, DDA, Vikas Marg, New Delhi-02
5. Name of Work: D/O water body in Smritivan at Kondli-Gharoli. SH: P/F
6. Agreement No.: G.F. Pipe reading along water body at Smritivan at Kondli.
7. Name & Address of Division: 47/EE/ED.12/DDA/09-10.
EE/ED.12, DDA, Geeta Colony, Delhi-31.

Sl.	Item	
8.1	Estimated Cost/Tender amount	1398980 / 1124289200
8.2	Stipulated date of Commencement & Completion	14-2-10 - 13-5-10
8.3	Percentage progress with date/actual date of completion	100% - 24-4-2010
8.4	Gross amount of final bill/work done	RS. 14,21,963 = 00
8.5	Amount of compensation levied, if any	-
8.6	Amount of reduced rate items, if any	-
8.7	Did the contractor go for arbitration ?	-
8.8	If yes, total amount claimed and amount awarded	-

Daulat Ram
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

~~Delay is partly/not fully attributable to contractor.~~

D. Prakash
10/11/10

Signature of Divisional/Sub Divisional Engineer

10.0 Note: After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

[Signature]
10/11/10
10/11/10

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2008-09.
- 2. Name & Address of contractor: Dattat Ram E.D. 47 New Ashok Nagar Delhi 110016
- 3. Class, Category and Enlistment No.: F41872/MIX/Pt IV/II/8004/CRB/136 dt-7/3/2006
- 4. Name & address of enlisting authority:
- 5. Name of Work : m/o Various Colonies under East Zone SW. - P/L Pre line for utilization water in Kandi Gharoli area
- 6. Agreement No. : 12/EE/ED-12 DDA/08-09
- 7. Name & Address of Division: ED-12 DDA Gata Colony, Delhi

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	Very good
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Gandhi Singh
 Reporting Officer (Designation and Address)
 Eastern Division No.12
 D.D.A.

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

[Signature]
 Executive Engineer
 Reviewing Officer (Designation & Address)
 Eastern Div. No. 12,
 D. D. A.

ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: Sh. Daulat Ram, D.D-47, New Ashok Nagar, Delhi-96.
3. Class, Category and Enlistment No.: IV (CB&R) No. Fu (BJ) 2/mixe/A-J/Secy/CAR/136 dt-7/3/2006
4. Name & address of enlisting authority: DDA.
5. Name of Work : No water body in Smritivan at Rondi-Chharali, SH; Clo Red Bajsi
6. Agreement No. : 43/2009-10 DDA/09-10. Path in Smritivan at Rondi-Chharali.
7. Name & Address of Division: DDA, Green Colony.

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

सहायक अभियंता प्रथम
पूर्वी बंड-12, दि० वि० मा०
दिल्ली-110091

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Executive Engineer
Eastern Div. No. 12
D. D. A.

ANNEXURE VII
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10
2. Name & Address of contractor: Sh. Saugat Ram, D-D-47, New Ashok Nagar, Delhi-96.
3. Class, Category and Enlistment No.: IV (C&A) No. F-4(8572/mise/04 IV/secy/C&A/136DT-73
4. Name & address of enlisting authority: D.D.A.
5. Name of Work: No water body in Smriti Ram at Kondli-Gharali. SH-D/F-C/1 pipe
6. Agreement No.: 47/22/P-012/2009-10
7. Name & Address of Division: D.D.A. Gharali, Delhi 31

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)
 सहसंचालक
 पूर्वी बंड-12, दि० वि० प्र०
 दिल्ली-110031

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

10/1/11
 Executive Engineer,
 Eastern Div. No. 12,
 D. D. A.