

# ANNEXURE VII PERFORMANCE REPORT OF WORKS

### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 250 9-10
  2. Name & Address of contractor: MIS ADHUNIC BUILDERS
  3. Class, Category and Enlistment No.: JV (BPR) F4(8)72/MISC/PET/IV Secy/CRR/71/
  Date 28/14/2007
- 4. Name & address of enlisting authority: D. D.A

  5. Name of Work: MD DDA Staff Oths at Dilsted Gardinish Repaired Strength by thouse (ti-Tes)

  6. Agreement No.: Type Flass at Riocae A. Dilsted gardin,

  7. Name of Work: MD DDA Staff Oths at Dilsted Gardinish Repaired Strength by thouse (ti-Tes)

  7. Name & address of enlisting authority: D. D. A. Dilsted Gardinish Repaired Strength by thouse (ti-Tes)

7. Name & Address of	Division: 202/ 00/1/2009-10
	Division: ED. Egiten E.D. 2/DDA

SI.	Item	
8.1	Estimated Cost/Tender amount	R1740240/R702728
8.2	Stipulated date of Commencement& Completion	748248/B787735 23-8-2009/22-10-201
8.3	Percentage progress with date/actual date of completion	28-12-2009
8.4	Gross amount of final bill/work done	RS 10, 16 SYB=~
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	MIL
8.7	Did the contractor go for arbitration?	NO .
8.8	If yes, total amount claimed and amount awarded	N.A.

Signature of the contractor

### PART II

(To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Siys TAN FENGINEER-I officer shall write the Report and forward to Reviewing officer within a vector of the Contractor of the Reviewing officer within a vector of the Enlisting authority with Delhi week's time.

Class	I	II	ПП	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.



## ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2009-10

2. Name & Address of contractor: MIS Addunik Builly

3. Class, Category and Enlistment No.: I BER P4(0)2/hoc/H10/10 Secy | CRB/711 at 28 07

4. Name & address of enlisting authority: \_D \_D #

5. Name of Work: his D D.A.s tott of r a + D145hi. Februir & thrythy of 10 No (Ty, 29)2 flat at 11. 1. 1. 6. Agreement No.: 11/8 8/80-> 1001 2009-10

7. Name & Address of Division: ED21DDA/ Est 20m, Drailed Gardin Daly=95

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor	
11.2	Comments on capability of contractor		
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor	
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor	
11.2.3	Mobilizations of adequate T&F	Outstanding/Very good/Good/Satisfactory/Poor	
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor	
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor	

Reporting ANTICE MOUNEER-1

Restern Division No.-2

Eastern Division No.-2


Dilshad Garden D.D.A. New Delhi

		1,000			
12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor			
12.2	Comments on capability of contra	ibility of contractor			
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor			
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor			
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor			
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor			
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor			

Reviewing Officer (Designation & Address)

Executive Engineer Eastern Division-2///

Delhi Development Authority



### ANNEXURE VII PERFORMANCE REPORT OF WORKS

#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

 Period: 2010-11

2. Name & Address of contractor: Ms Adhumik Buyldus
3. Class, Category and Enlistment No.: TE (BRR) F4(8) 721 Misc/P&D/ WScy. |CRB |711 D/ 28-12-200} 1. Name & address of enlisting authority: DDA

5. Name of Work: Mo DDA staff Qlos at prished Gardin 8H- Repairity of DDA Staff Qlos 1h

6. Agreement No.:

7. Name & Address of Division: ED2/DDA/70/0-1/

EY Engineer ED2/DDA

1. Name & Address of Division:

SL	Item	;
8.1	Estimated Cost/Tender amount	R 845794/1227 460=
8.2	Stipulated date of Commencement& Completion	25-7-20/0/24-1-20/1
8.3	Percentage progress with date/actual date of completion	20-5-2011
8.4	Gross amount of final bill/work done	1853,920 = N
8.5	Amount of compensation levied, if any	N11
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration?	Nã
8.8	If yes, total amount claimed and amount awarded	w.A.

Signature of the

### PART II

(To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisiona!/Subsistantengineer-I

10.0 Note: After submission of Annexure VII by confraggern Division No.-2 officer shall write the Report and forward to Reviewing officer billshad Galden D.D.A. Reviewing officer shall then forward the report to the Enlisting authority Delhi week's time.

Class	1	II I	ill	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.



### ANNEXURE VII Part - III

(Serial I to 7 are repeat information for proper linkage)

1. Period: 2010-11

2. Name & Address of contractor: NS Adhunth Bulders

3. Class, Category and Enlistment No. IR B&R F4(0)74/HISCHEID /IV Secy /CRO/7/1/2+ 28. 0)

4. Name & address of enlisting authority: DDA. Sn: Repairing of DDAS to Hole Ble CrayDelled burch

6. Agreement No.: 10 25/20210001 2010-11

7. Name & Address of Division: ED-2 10D4/ East 2 on Di Dide Sharda DOM-93

11.1	Quality of work Ou	utstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contra	ictor
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Eastern D. D. A. Dilshad Garden D.D. A. New Delhi

Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
Comments on capability of contra	actor
Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
Financial soundness	Outstanding/Very good/Good/Satis factory/Poor
Mobilizations of adequate T&P	Outstanding/Very good/Good/Satis factory/Poor
Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
General behaviour	Outstanding/Very good/Good/Satisfactory/Poor
	Comments on capability of contra Technical proficiency Financial soundness Mobilizations of adequate T&P Mobilizations of man power

Reviewing Officer (Designation & Address)

Eastern Division-2

Delhi Development Authority