

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 2010 - 2011
- 2. Name & Address of contractor: M/S Keertimam Builders
- 3. Class, Category and Enlistment No.: IV (B & R) No. - F4(8)72/Misc. I Pt. IV/IV/
- 4. Name & address of enlisting authority: 1 Secy. / CRB / 194 Dated - 15.06.01
- 5. Name of Work: M/O NSSC, DDA SH. 2 No Mini Foot ball field at NSSC, DDA
- 6. Agreement No.: 16 Dated - 27.08.10
- 7. Name & Address of Division: Netaji Subhash Sports Complex, DDA  
Jasola, New Delhi - 25

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs. 6,34,697 = 00
8.2	Stipulated date of Commencement & Completion	15.09.10
8.3	Percentage progress with date/actual date of completion	10.09.10
8.4	Gross amount of final bill/work done	Rs. 6,05,533 = 00
8.5	Amount of compensation levied, if any	NA
8.6	Amount of reduced rate items, if any	NA
8.7	Did the contractor go for arbitration ?	NA
8.8	If yes, total amount claimed and amount awarded	NA

K. Saubhik  
Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII  
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2010-2011
- 2. Name & Address of contractor: - MIS Keertiman Builders
- 3. Class, Category and Enlistment No.: IV (B&R) No. FH(3)72/Misc.1 Pt. IV/IV/
- 4. Name & address of enlisting authority: Secy./CRB/194 dated 15/6/07
- 5. Name of Work : M/O NSSC, DDASH. - DIO Mini Football field at NSSC DDA
- 6. Agreement No. : 16 Dated 27.08.10
- 7. Name & Address of Division: Netaji Subhash Sports Complex, DDA  
Jasola, New Delhi - 25

11.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory/Poor

Reporting Officer (Designation and Address)

U. P. Gupta  
Assistant Engineer-(6)  
SED-II, DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Secretary  
NSSC/DDA/Jasola Vihar  
New Delhi-110025



**ANNEXURE VII  
PERFORMANCE REPORT OF WORKS**

**PART I**

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period: 2010 - 2011
2. Name & Address of contractor: - MIS keertiman Builders
3. Class, Category and Enlistment No.: IV (B & R) No. F4(8) 72 / Mil.C. / Pt. IV / IV / secy. /
4. Name & address of enlisting authority: .. / CRB / 194 Dated - 15.06.01
5. Name of Work: D10 Mini Football Field at Vasant Kunj B-Block (Playfield)
6. Agreement No.: F4(11) VKSC / DDA / civil / 10-11 No. 36 Dt. 17.08.10
7. Name & Address of Division: Vasant Kunj Sports Complex, DDA, Behind D-2, Vasant Kunj, New Delhi

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs. 6,34,501 = 00
8.2	Stipulated date of Commencement & Completion	23.08.10
8.3	Percentage progress with date/actual date of completion	23.08.10
8.4	Gross amount of final bill/work done	Rs. 6,26,377 = 00
8.5	Amount of compensation levied, if any	NA
8.6	Amount of reduced rate items, if any	NA
8.7	Did the contractor go for arbitration ?	NA
8.8	If yes, total amount claimed and amount awarded	NA

K. Samir  
Signature of the contractor

**PART II**

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary. Delay is partly /not/ fully attributable to contractor.

M/G  
Signature of Divisional/Sub Divisional Engineer

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

ANNEXURE VII  
Part - III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period: 2010 - 2011
2. Name & Address of contractor: MIS keertiman Builders
3. Class, Category and Enlistment No.: IV (B & R) No. F4(8)72/MISC./Pt. IV/IV/secy. /  
/CRB/194 Dated - 15-06-01
4. Name & address of enlisting authority:
5. Name of Work : DIO Mini Foot ball Field at Vasant kumj B-Block  
(Play field)
6. Agreement No. : F4(11)VKSC/DDA/Civil/10-11 No. 36 Dt. 17.08.10
7. Name & Address of Division: Vasant kumj sports complex, DDA, Behind D-2  
Vasant kumj, New Delhi.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor.

Reporting Officer (Designation and Address)

J. P. Gupta  
Assistant Engineer-6  
SED-II, DDA

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

L.Col. (Retd) N.S. Yadav  
Secretary/VKSC

L.Col. (Retd) N.S. Yadav  
Secretary/VKSC