# ANNEXURE VII PERFORMANCE REPORT OF WORKS

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -1. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to

- 2. Name & Address of contractor: St. Frem Frakash Shokeen, H. No. 217, Mangol pur kalan, Delhi-85
  3. Class Category and Enlictment No. 16 3. Class, Category and Enlistment No.: class - IV, F4(8) 72 | misc. | pt-10/10/ secy | CRB/ 537 dt 14-12-208/
  4. Name & address of enlisting authority: D.D.A Secretary (CRB))
- 5. Name of Work: Read restoration for laying of Cable (66 KV Feeder) from DPS to Karuna Kunj in sec-30 warea.

  6. Agreement No.: 391 EEILIN-61 DDG 1971 4. Name & address of enlisting authority: D.D.A

6. Agreement No.: 39/ EE/WD-6/ DDA/2010-11 7. Name & Address of Division: EEJWD-6/DDA, manglapuri, Dwarka.

6. Agre 7. Nam	e & Address of Division: EEJWD-6/DDA, Many 7	Rs. 1183528-00/1606113-00
S1. 8.1 8.2 8.3 8.4 8.5 8.6	Item Estimated Cost/Tender amount Stipulated date of Commencement& Completion Percentage progress with date/actual date of completion Gross amount of final bill/work done Amount of compensation levied, if any Amount of reduced rate items, if any Did the contractor go for arbitration?	18-10-2010 4 17
8.7	Did the contractor go for arbitration?  Did the contractor go for arbitration?  If yes, total amount claimed and amount awarded	Signature of the contractor

### PART II

Certified that details given by the contractor in Part - I have been verified (To be filled by the department) and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

Signature of Divisional/Sub Divisional Engineer maineer-III Note: After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. DWARKA Reviewing officer shall then forward the report to the Enlisting authority within a

officer shall write the Reports Reviewing officer shall then for	rward the report to the Br	V
Reviewing officer shall then	TIII	IV AE
week's time.	II FF	AE EE
T Class T C	E.E SE	EE TEE
Paporting Officer		Chief Engineer
Reviewing Officer S.E.	tarsigned by the	e respective Chief Engineer

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

### ANNEXURE VII

#### Part - III

(Serial I to 7 are repeat information for proper linkage)

1. Period:

2010-11

- St. frem frakash shokeen, H. No. 217, mangol pur Kalan, Delli. 2. Name & Address of contractor:
- 3. Class, Category and Enlistment No.: class-IV, FU(8)72/misc1Pt-IV/IV/secy/cRB/537 dt 14-12-200/

4. Name & address of enlisting authority: D.DA

5. Name of Work: Read restoration for laying of cable (16 KV feeder) from DPS to Karuna Kunj in sec-3 Dwarks.

6. Agreement No.: 39/EE/WD-6/DDA/ 2010-11

7. Name & Address of Division: EEIWD-6/DDA, manglapuri Dwames.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of com	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&F	
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

Dwarka Project Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contra	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

Er. Lakhvinder Chaudhary Suptdg, Engineer C, C,-13/ Dwk., DDA

## ANNEXURE VII PERFORMANCE REPORT OF WORKS

#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:

2010-11

2. Name & Address of contractor:

shri Prem Prakash shokeen, H. No. 217, Mangolpur Kalan, Delhi -85

3. Class, Category and Enlistment No.:

IV, F4(8)72/MISC/Pt. D/1V/Secy/CRB/537dt 14-12-2001 Mo various Colonies under Dwarka zone (NA-II). SH. Upgra datum ag B. wall of DDA plots cituated adjoining sagarpay village, swarka.

03/EE[ND-67DDA]2010-11.

of Division:

4. Name & address of enlisting authority

5. Name of Work:

6. Agreement No.:

7. Name & Address of Division:

EE/WD-6/DDA manglapuri, Dwanka.

SI.	Item	Rs. 785196-00/1028754=00
8.1	Estimated Cost/Tender amount	02-05-2010 / 15-6-2010
8.2	Stipulated date of Commencement& Completion	14.7-2010
8.3	Percentage progress with date/actual date of completion	Rs.1582506-00
8.4	Gross amount of final bill/work done	Without Levy
8.5	Amount of compensation levied, if any	NIL
8.6	Amount of reduced rate items, if any	NO
8.7	Did the contractor go for arbitration?  If yes, total amount claimed and amount awarded	N·A·
8.8	If yes, total amount claimed and amount damage.	

Signature of the contractor

#### PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

34 Sy c

Signature of Divisional/Sub Divisional Engineer

Note: After submission of Annexure VII by contractor, reporting t Engineer-III officer shall write the Report and forward to Reviewing officer within a week's time. Son No. 6, Reviewing officer shall then forward the report to the Enlisting authority within a DWARKA week's time.

week's time.	- T T	T ii	TIII	IV	V
Class	- F E		EE	AE	AE
Reporting Officer	- C.E	S 12	SE	EE	EE
Reviewing Officer	S.E	10.15			

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

### ANNEXURE VII PERFORMANCE REPORT OF WORKS

#### PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

1. Period:

2010-11

- 2. Name & Address of contractor: St. Prem Prakash stoken, H.No. 217, Mangolpur Kalon, Delli-85.
- 3. Class, Category and Enlistment No.: class-IV, F4(8)72/misc/Pt-IV/IV/secy/cRB/587 dt 14-12-200/

4. Name & address of enlisting authority: DDA

5. Name of Work: Remoulding 4 raising of boundary wall at Plot No. 11 \$12, sagar pur, Dwarks .

6. Agreement No .: OI/EE/WD-6/DDA/2010-11

7. Name & Address of Division: EE/ND-6/DDA, Mangla puri DNATKA.

SI.	Item	
8.1	Estimated Cost/Tender amount	Rs. 1389391-00 / 1851405-00
8.2	Stipulated date of Commencement& Completion	25-4-10 \$ 24-06-2010
8.3	Percentage progress with date/actual date of completion	14-7-2010
8.4	Gross amount of final bill/work done	Rs. 2702810-00
8.5	Amount of compensation levied, if any without Levy.	
8.6	Amount of reduced rate items, if any	NIL
8.7	Did the contractor go for arbitration?	No.
8.8	If yes, total amount claimed and amount awarded	N.A.

Signature of the contractor

#### PART II

(To be filled by the department)

Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.

Delay is partly /not/ fully attributable to contractor.

818 -c

Signature of Divisional/Sub Divisional Engineer incer-III 10.0 Note: After submission of Annexure VII by contractor, reporting Division No. 6, officer shall write the Report and forward to Reviewing officer within a week's time. Alk A Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	l i	II	111	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	SE	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

### ANNEXURE VII

#### Part - III

(Serial I to 7 are repeat information for proper linkage)

1. Period:

2010-11

2. Name & Address of contractor: Sh. Prem Pracosh Shokeen H No. 217, Mangolfur Kalan, Delli -85
3. Class, Category and Enlistment No.: Class-IV, FU(8)72/MISCIPE-IV/IV/Secy/CRB/537 dt 14-12-2001

4. Name & address of enlisting authority: . DDA-

5. Name of Work: Remoulding & raising of boundary wall at plot No. 11 + 12, sagarper, Dwarks.

6. Agreement No.: 01/EE/WD-6/DDA/2010-11

7. Name & Address of Division: EE/WD-6/ DDA/ Manglapuri, Dwarks.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of con	tractor
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&	P Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contra	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)

C. C -13/ Dwk., DUA

### ANNEXURE VII

#### Part-III

(Serial 1 to 7 are repeat information for proper linkage)

1. Period:

2010-11

2. Name & Address of contractor: St. Prem Prakosh shakeen, H. No. 217, mangol pur kalan, Delhi-85.

3. Class, Category and Enlistment No.:

Class-IV, F.418)72/misc /pt./IV/secy /CRB/537 dt. 14-12-2001

1. Name & address of enlisting authority: DOA.

5. Name of Work: Upgsadation of damaged boundary wall of DOA plots situated adjoining sagarpur, Dware.

6. Agreement No.: 03/EE/WD-6/ DDA/2011-12

7. Name & Address of Division: EEJWD-6/DDA, Manglapuri, DWANG.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of con	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&I	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

Reporting Officer (Designation and Address)

Dwarka Project Delhi Development Authority

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contra	
12.2.1	Technical proficiency	Outstanding/Very gocd/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)
Er. Lakhvinder Chaudhary
Suptdg, Engineer

C. C.-13/ Dwk., DDA