

Secretary. (CRB)
श्री. संख्या... 260
Dy No.....
दि. सं. 16-3-09

DELHI DEVELOPMENT AUTHORITY
HORTICULTURE DIVISION NO. IV.

TO WHOM IT MAY CONCERN.

Subject: -Performance report in r/o Sh.R.P. Singh.

Ref: No.F.4(8)68/50/004/IV(B&R)/Sec/181 Dated-02-3-09

1. M/O Completed Scheme of N.A.-II under SWZ.
S.H:-S/S/S. of good earth, CDM, Red bajri at M/O Mehrauli Complex Ph.-I.
Agreement No.40/Hort.IV/2005-06.
Estt. Cost: Rs. 317252/-
Work Out: Rs. 430167/-
Date of Start: As per Agreement: 27.10.2005.
As per Actual: 19.10.2005.
Date of Completion: As per Agreement.5.12.2005.
As per Actual: 3.12.2005.
Quality of work:-Satisfactory.
Whether E.O.T.granted with or without Levy: Not required.
2. M/O Completed Scheme of N.A.-II under SWZ.
S.H:-S/S/S. of earth, red bajri, excavation and removal of malba, cutting, levelling and dressing by JCB. clearing grass, S/O Bush Cutter at M/O Lado Sarai Ph.-III behind T.B.Hospital.
Agreement No.42/Hort.IV/2005-06.
Estt. Cost: Rs. 336399/-
Work Out: Rs. 417796/-
Date of Start: As per Agreement: 28.10.2005.
As per Actual: 29.10.2005.
Date of Completion:-As per Agreement:6.12.2005.
As per Actual: 5.12.2005.
Quality of work:-Satisfactory.
Whether EOT.granted with or without Levy:Not Required.
3. M/O Completed Scheme of N.A.-II under SWZ.
S.H:-Digging of holes, S/S. of good earth, CDM, J. Sand, S/O Agri@sorb plus, Neem oil cake, Insecticides and pesticides, chemical fertilizer, Cocopeat, P/F. of tree guards, S/O Plants at M/O M.P.Green area and Woodland Basant Nagar at Vasant Vihar.
Agreement No.62/Hort.IV/2005-06.
Estt. Cost:-Rs. 479903/- Work Out: Rs. 522896/-
D.O.S. As per Agreement: 28.10.2005.
As per Actual: 22.10.2005.
Date of Completion: As per Agreement: 26.11.2005.
As per Actual: 22.11.2005.
Quality of work:- Satisfactor.
whether EOT. granted with or without levy. Not Re.

RECD
2/11/05
Sh. - Bahal
Atal
17-3-09