

62

Secretary (CRB)  
238  
04-3-11

Confidential

OFFICE OF THE EXECUTIVE ENGINEER  
SOUTH WESTERN DIVISION NO.2  
D.D.A., VASANT KUNJ, NEW DELHI-70

No.SWD-2/5(4)Misc./Conf./2010-11/ 114

Dated: 28.2.2011

The Secretary  
C.R.B. Cell, DDA  
1st Floor, Vikas Minar  
New Delhi.

Sub: Enlistment of contractors as class-V(B&R) in DDA.  
-Sh. Ram Sharan

Kindly refer to your letter No.F4(8)68/2005/V(B&R)/Secy./108 dated 1.2.2011 on the above noted subject whereby confidential report of certain work executed by the above mentioned agency has been asked on the prescribed proforma as per Annexure-VII. In this connection, performance report of the work of "D/o Urban Village under SWZ, DDA. SH: Upgradation of village Mohammed Pur under SWD-2" executed by the agency under the jurisdiction of this office is being furnished as per Annexure-VII enclosed herewith for taking necessary action at your end please.

Encl: As above  
01 No. performance report

  
Executive Engineer  
SWD-2, D.D.A.

AR/CRB L  
4/3  
Shri. Vignarath  
In marks  
Date 04/3/11

ANNEXURE VII  
PERFORMANCE REPORT OF WORKS

PART I

(To be filled in by the contractor in duplicate in respect of each work cost of which falls within the range prescribed for eligibility as per para 19 of enlistment read with Table -I. One copy be submitted to Reporting Officer and other, containing acknowledgement of receipt and seal of office of reporting officer, be submitted to Secretary (CRB))

- 1. Period: 2008-09
- 2. Name & Address of contractor: Sh. Ram Sharan
- 3. Class, Category and Enlistment No.: V (B&R) F4(CB) 68/89/2005/V (B&R) Secy.
- 4. Name & address of enlisting authority: CRB, 1<sup>st</sup> Floor, Vikas Nagar, N. Delhi DDA
- 5. Name of Work: D/O urban village in S.W Zone DDA. SH: Upgradation of village
- 6. Agreement No.: 16/EE/SWD 2/DDA/08-09 Mohanmedpur village, under SWD-2
- 7. Name & Address of Division: EE/SWD-2/Vasant Kunj.

Sl.	Item	
8.1	Estimated Cost/Tender amount	Rs 6,97,120 / Rs 12,77,571
8.2	Stipulated date of Commencement & Completion	27-5-08 / 26-8-08
8.3	Percentage progress with date/actual date of completion	25-8-08
8.4	Gross amount of final bill/work done	12,73,880/-
8.5	Amount of compensation levied, if any	N-A
8.6	Amount of reduced rate items, if any	N-A
8.7	Did the contractor go for arbitration ?	N-A
8.8	If yes, total amount claimed and amount awarded	N-A

Signature of the contractor

PART II

(To be filled by the department)

9.0 Certified that details given by the contractor in Part - I have been verified and found to be correct/have been corrected wherever necessary.  
Delay is partly /not/ fully attributable to contractor.

*(Handwritten signature)*  
J.R. Sharma  
Assistant Engineer-I  
SWD-2/DDA

Signature of Divisional/Sub Divisional Engineer-I

10.0 Note : After submission of Annexure VII by contractor, reporting officer shall write the Report and forward to Reviewing officer within a week's time. Reviewing officer shall then forward the report to the Enlisting authority within a week's time.

Class	I	II	III	IV	V
Reporting Officer	E.E	E.E	EE	AE	AE
Reviewing Officer	S.E	S.E	SE	EE	EE

Note: The Performance Report shall be countersigned by the respective Chief Engineer also, if the cost of the Work exceeds Rs. One Crore.

60


ANNEXURE VII

Part - III

(Serial 1 to 7 are repeat information for proper linkage)

- 1. Period: 2008-09
- 2. Name & Address of contractor: Sh. Ram Sharan, F-3/817, Sangam Vihar, New Delhi-62
- 3. Class, Category and Enlistment No.: Class-V
- 4. Name & address of enlisting authority: C.R.B. Cell DDA
- 5. Name of Work : D/o Urban Village under SWZ. SH: Upgradation of Village Mohd.
- 6. Agreement No. : Pur under SWZ-2. Ag.No. 16/EE/SWZ-2/DDA/2008-09
- 7. Name & Address of Division: South Western Divn. No. 2 DDA  
Varant Kunj, New Delhi-110070.

11.1	Quality of work	Outstanding/Very good/Good/ Satisfactory /Poor
11.2	Comments on capability of contractor	
11.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory /Poor
11.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory /Poor
11.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory /Poor
11.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/ Poor
11.2.5	General behavior	Outstanding/Very good/Good/Satisfactory /Poor

  
 Reporting Officer (Designation and Address)  
 दिल्ली विकास प्राधिकरण  
 ई दिल्ली-110037

12.1	Quality of work	Outstanding/Very good/Good/Satisfactory/Poor
12.2	Comments on capability of contractor	
12.2.1	Technical proficiency	Outstanding/Very good/Good/Satisfactory/Poor
12.2.2	Financial soundness	Outstanding/Very good/Good/Satisfactory/Poor
12.2.3	Mobilizations of adequate T&P	Outstanding/Very good/Good/Satisfactory/Poor
12.2.4	Mobilizations of man power	Outstanding/Very good/Good/Satisfactory/Poor
12.2.5	General behaviour	Outstanding/Very good/Good/Satisfactory/Poor

Reviewing Officer (Designation & Address)