DEIHI DEVELOPMENT AUTHORITY (EASTERN DIVISION NO:5)

5.NO. N	lame of wo	ork/ Agency	Gross Amount.	Dt. of start as per Agmt/ as per actual.	Dt. of compln as per Agmt. as per actual.	Quality of work.	Whether E.O.T. granted without levy of compen- sation.
		\$ 1 mm \$ -mm \$ mm \$ mm \$ mm \$ mm \$ m	* *** *** **** ****		Agent & stee & east & spec & stee & total & a		
Trans SH:-F wire vacar	Yamuna a Providing fencing at land a	& Fixing barbed (RCC post) around t Behdolpur Khadar	Rs.1282516	<u>- 16.8.06</u> 21.8.06	10.9.06 2.3.07	Satisfactory.	E.O.T. granted without levy of compensation.
Agenc	cy: M/S Ki	umar Constructions.					
Agmt.	NO. 11/E	E/ED-5/DDA/2006-07				EXEC	UTALINOS UTIVE ENGINEER

EASTERN DIVISION NO:5, D.D.A.